













Jobs for the week of April 15-19

- 1) Fix safety problems on SMS main deck 
 - 2) Pull tgt deck for outside overhaul 
 - 3) Install cryoline brackets, supports & tabs 
 - 4) Install cryolines (C-can to SMS) (partially done)
 - 5) Install C-can platform plumbing (80% done)
 - 6) Connect tgt gas panel to drop down lines ()
 - 7) Bring articulated trays to hall, place ()
 - 8) Place fixed cable trays on floor 
 - 9) Place fixed cable trays over SMS ps. 
 - 10) Install SMS leads
-
- 11) Bring tgt to hall Thursday morning 
 - 12) Survey tgt in hall Thursday  (Friday)
 - 13) Install tgt onto SMS Friday 



Jobs for week 8: April 22-26

- 1) Finish C-can plumbing
- 2) Sting anaconda, mount to brackets
- 3) Hang other gas & cryo lines (SMS ↔ C-can platform)
- 4) Mount SMS cable trays
- 5) Lay DC Buss
- 6) String SMS control cables
- 7) Mount target
- 8) Connect tgt gas & cryolines
- 9) Connect target cables
- 10) Start tgt gas & cryoline purge by Friday
- 11) DS endcap mli & N2 shields
- 12) Drill DS endcap Pb holes with new jig
- 13) Clean DS endcap surfaces, mount Ti windows

