




#### 12 GeV Commissioning Discussion January 13-14, 2012





#### **Approved and Conditional 12 GeV Hall C Experiments**

Number	Experiment	Grade	Approved Day	Conditionally	Non-stan	dard Equipment	
E12-06-101	Pion Form Factor	A	52				
E12-06-104	SIDIS R	A-	40				
E12-06-105	x>1	A-	32				
E12-06-121	He3 g_2	A-	29		Polarized	He3 target	
E12-07-105	(e,e' $\pi$ ) Exclusive Factorizaton	A-	36				
E12-09-011	(e,e'K) Exclusive Factorization	B+	40				
E12-09-017	SIDIS P_t	A-	32				
E12-09-002	<b>Charge Symmetry Violation</b>	A-	22				
E12-10-002	F2 @ large x	B+	13				
E12-10-003	d(e,e'p)	B+	21				
E12-10-008	EMC	A-	23				
E12-06-107	Color Transparency	B+	26				
E12-06-110	He3 A1n	Α	36		Polarized	He3 target	
E12-11-002	He4(e,e'pol(p))	B+	37		FPP in HI	MS	
E12-11-009	Neutron Form Factor	B+	50		Magnet +	+ Neutron polarime	ter
C12-11-102	Exl and semi-exl $\pi$ 0 prod	C2		69	<mark>π0 detec</mark>	tor	
E12-11-107	EMC d(e,e' backward p)	B+	40		LAD (Hall	B TOF bars)	
			529	69			
Total	598	Days	6.8	Years @	25	Weeks/year	
					Schedule	e 2 days / PAC day	



**Thomas Jefferson National Accelerator Facility** 



## Hall-C Schedule (prepared October, 2011)

Activity Nome	FY	FY 11			FY 12			FY 13			FY 14				FY 15			
Activity Name	FQ 3	FQ 4	FQ 1	FQ 2	FQ 3	FQ 4	FQ 1	FQ 2	FQ 3	FQ 4	FQ 1	FQ 2	FQ 3	FQ 4	FQ 1	FQ 2	FQ 3	FQ
																CD4A		CD4
Vacuum, Cryo, Stands Fab / Procure	_			-		-												
Procure Electronics & Computers				<u> </u>														
Magnet & Rotation Controls			_	-														
Complete Detector Construction	_		_															
Magnets Construction			_				_					•						-
Support Structure Sections Fabrication			_															
Hall Clean-out							-											-
Installation																		-
Moller, Compton, Beamline																		
Assemble Support Structure							-											
Construct Shield House								-		-								-
Install Utilities																		-
Install Detectors & Cables													_					-
Install Magnets													-					-
Install Electronics													-					-
Spectrometer & Beamline Vacuum				ĺ										1				
Cosmic Tests													-	_				-
Commissioning with Beam														•				-
Initial Commis	sion	ina	\\/it	h R	ear	m -	Ser	oten	nhe	ar 21	้ <b>ๅ</b> 1⊿	/		ے م 10 ا	mo	η nths	s flc	) pat





## **Beam Availability Guidance**

• FY15

10.5 PAC days for pre-ops/detector checkout. >2 GeV/pass

25 PAC days for research 2.2 GeV/pass

• FY16

92 PAC days for research

• FY17

92 PAC days for research

\* Very optimistically some additional opportunistic days?





# My thoughts on expt ordering

- Do first a mix of short/partial experiments with moderate requirements and that provide calibration/performance data for later experiments and have several thesis topics.
- 2. Do A/A- experiments as early as possible
- Do experiments that exercise full PID capabilities, polarized beam, high SHMS momentum and unique Hall C capabilities (i.e. L/T separation) early.
- 4. Some some SIDIS early to support overall lab SIDIS program.
- 5. Maximize involvement of contributurs to upgrade.
- 6. Start a large installation experiment in first two years.





## **Possible first 5 exp ordering**

- ~25 PAC days (first physics run)
  9 days E12-06-107 (CT B+) Do (e,e'p) only
  13 days E12-10-002 (F2 B+)
  E12-10-108 (EMC A) do Q<sup>2</sup> scan on LH<sub>2</sub>, LD<sub>2</sub>, <sup>12</sup>C integrated with F2
- 2. 32 days E12-09-017 (SIDIS Pt A-)

Some K detection done here

- 3. 22 days E12-09-002 (SIDIS CSV A-)
- 4. 40 days E12-09-011 (K factorization B+) Rosenbluth
- 5. 29 days E12-06-121 (Pol He3 g2 A-)

If Hall A He3 running done.

148 Days total. < 2 years at asymptotic 92 PAC days/year





## **Comments Received**

- d(e,e'p)n (E12-12-003 B+ 21 days), a logical commissioning experiment not included.
- 2. GeN (E12-11-009 B+ 50 days) not in first two years
- 3. A1 (E12-06-110 A 36 days) not in first two years( would run after g2)
- SAW: Heavy on SIDIS. Would like second "experiment" to be (workable) combination of parts of two experiments.





## My Goals

- Obtain some consensus on first ~25 days
- Gather requirements for first 25 days
- Gather requests for pre-run studies/data desired by later early experiments
  - 2.2GeV per pass may not be guaranteed for pre-ops beam
- Solicit comments/objections to presented first 5 experiment list
- Encourage a combined partial expt. plan for second experiment.



