

# 12 GeV Project Overview

**Glenn R. Young**  
**Associate Project Manager - Physics**

**Hall C Summer Workshop**  
**Jefferson Lab**  
**June 22, 2012**




**Thomas Jefferson National Accelerator Facility** Page 1

Hall C Summer Workshop June 22, 2012




# 12 GeV Upgrade Project







The completion of the 12 GeV Upgrade of CEBAF was ranked the highest priority in the 2007 NSAC Long Range Plan.

Upgrade is designed to build on existing facility: vast majority of accelerator and experimental equipment have continued use



- Scope of the project includes:
- Doubling the accelerator beam energy
  - New experimental Hall D and beamline
  - Upgrades to existing Experimental Halls

# Detector Performance Requirements



Hall D	Hall B	Hall C	Hall A
excellent hermeticity	luminosity $10^{35}$	energy reach	installation space
polarized photons	hermeticity	precision	
$E_\gamma \sim 8.5\text{-}9\text{ GeV}$	11 GeV beamline		
$10^8\text{ photons/s}$	target flexibility		
good momentum/angle resolution		excellent momentum resolution	
high multiplicity reconstruction		luminosity up to $10^{38}$	
particle ID			





# Hall D Aerial, September 2011

Accelerator Fence Changed

Fill Stockpile

Construction Laydown



Thomas Jefferson National Accelerator Facility

Page 4



Hall C Summer Workshop June 22, 2012



Excavation – Sept 2009



Nor'easter – Nov 2009



## Civil Construction: Hall D Complex 2009-2010

Floor Slab – Jan 2010



Walls – Apr 2010





# Hall D Target Hall Complete



Experimental Hall – RFE 28 Dec 2010  
Southeast Corner

# Hall D: Ready for Equipment 28 Dec 2010

20 Ton Bridge Crane  
Hook height 36 feet

Collimator Enclosure  
& Access

Solenoid Piers

Photon Beam 11' 6"  
above the floor



# Hall D: Tagger Building

Tagger: Sep 2010



Tagger: May 2011



Electron Beam Dump

Photon Beam Pipe

Service Bldg



# Hall D: Counting House



# Hall D: Cryo Plant Building



Cryo Plant – RFE 30 Sep 2011




Cryo Plant – Equipment Room



# Hall D: Service Building



Service Bldg – Mechanical Room



Service Bldg – Electrical



# Hall D: Tunnel Connection



# Cryomodules: View of the Test Lab May 31, 2012



Moving equipment from Test Lab

C100-08 – staged for assembly

C100-09 & -10 temporarily stored  
'out-of-the-way' in the  
(decommissioned) clean room.





# Cryomodule Installation: Coming down the tunnel



# Two Cryomodules Installed



**2010**

**Oct, 2011**



# Cryogenics – CHL Doubling

Connection to linacs in late Spring '13

**CHL2 Coldbox Deliveries (100+ tons)**



**Upper coldbox being erected**



**Lower coldbox in CHL2 building**

**Hall D refrigerator is being installed.  
On track for cool-down of solenoid in November 2012**



# Arc Dipole Rework (summer 2011)



**Arc Dipole Refurbishment**



**West Arc Refurbished Dipoles & Arc 10 Installation**

# West Spreader: May 18, 2012








# West Spreader: June 13, 2012





# Hall A Equipment

**Maintain HRS spectrometer pair**  
**Physics adds SBS spectrometer**  
(similar to BigBite spectrometer)



## Future Large Installations



### Moller

Parity Violating e-e scattering  
Precise standard model test

### SOLID

Parity Violating e-quark scattering  
High precision TMD studies


# Hall A Compton Polarimeter Electron Detector: Installed, Commissioning underway



Optical Cavity with green laser  
developed




# Hall A Beamline Change



Add another Møller Quadrupole


Adjust Compton and Møller  
polarimeters for 11 GeV operation

# Hall B Equipment



Hall B (CLAS)


- Key Features:
  - 1 torus & 1 solenoid magnet
  - new detectors: Cerenkovs, calorimeters, drift chambers, silicon vertex tracker
    - re-use some existing detectors
  - hermetic device, low beam current, high luminosity



Hall B (CLAS12)



# Hall B Drift Chambers – JLab, ODU, ISU





## DC stringing and testing in full swing

- RIII at JLab stringing sense wires on Sectors 1 & 2
- RII at Old Dominion U building Sector 6 (last one!)
- RI at Idaho State U stringing Sector 3 & 4

# Hall B Preshower Calorimeter


- Lead, scintillator bar & wavelength-shifting fiber complete for Sector 3
  - PMTs being added
  - Sector 4 is underway





# Hall B FTOF-1b Assembly at U South Carolina

Adding PMTs




Mounting on "Windmill"



Scintillator Wrapping



All Six Short Bars



# Hall B High Threshold Cerenkov Counter

Making mirror #4 type




Making mirror #2 type




1. All 12 mirror #3 substrates complete
2. All 12 mirror #4 substrates complete
3. All 12 mirror # 2 substrates complete
4. Tooling for mirror # 1 complete
5. All mirrors to be completed by Sept 2012
6. Coated sample mirrors end of June 2012




# Hall B Silicon Vertex Tracker: Sensor testing



JLAB



September 2011





FNAL




# Hall B SVT : Flex Cable


- Hybrid Flex Circuit Board (HFCB)
  - Test versions meeting noise and data-rate specs



HFCB, 100mV, 125ns, low gain, BLROFF, 300kHz, 0.1s, 200ns





HFCB, 100mV, 125ns, low gain, BLROFF, 300kHz, 0.1s, 200ns





# Hall B SVT: Wire-bonding at FNAL SiDet Lab



## FNAL Silicon Detector Facility





# Hall C Equipment

**Maintain HMS spectrometer**  
**Remove SOS spectrometer**  
**Add SHMS spectrometer**




- **Key Features:**

- 3 quadrupole & 1 dipole & 1 horizontal bend magnet
  - new 6 element detector package
- complementary to existing spectrometer (HMS)
  - rigid support structure
  - well-shielded detector enclosure




# New Hall D – Photon Beam



# Hall D Solenoid Test – Success!

## Magnet test stand, support equipment, and control consoles






# Solenoid Move to Hall D

## Coils and yokes moving into Hall D





# Hall D BCAL Modules: University of Regina

- All 48 modules delivered to JLab



## QA at Regina


- Scintillating fibers characterization
- Module dimensions
- Visual quality of the matrix








# “mini”BCAL – successful test!

- ❑ mini-BCAL tests in Hall B were successful
- ❑ Light guides delivery: July-October, gluing in parallel
  - ❑ SiPM production testing started at Jlab and USM:
    - >half-way at Jlab; first 400 shipped from USM 5/24



# Hall D FCAL Leadglass Calorimeter




## FCAL Progress

- All glass & mechanical parts delivered to JLab
- Lightguides glued to the PMTs
- Stacking of 2800 modules 8/2012-7/2013





# Central Drift Chamber at Carnegie Mellon U

- Class-10000 cleanroom
- 3500 straws
- One aluminum, one carbon fiber endplate



# Hall D CDC Construction at CMU



HV and signal connection  
prototype



## Phase 4 - wire and gas connections

- preparations of parts
- wiring underway




# Hall D Forward Drift Chamber

Ground planes, windows  
Al. Mylar stretching




2300 anode wires  
10000 u, v cathode strips  
24 planes in 4 (x, u, v, x', u', v') packages

# Hall D FDC Testing



## Setup:

- DC, scintillators above and below
- Cosmics, Sr source
- Electronics: 72 channels of *ASICs*, 72 ch *FADC-125*, 700 *F1-TDC*




Cathode resolution - wire positioning  
400  $\mu\text{m}$  perpendicular to wires  
140  $\mu\text{m}$  - one cathode plane




Getting ready for  
the 3<sup>rd</sup> package test



# All Halls : 12GeV Electronics & Trigger Modules In Production




# CLAS12 SVT & CLAS12 DAQ Beam Test




- Most of new electronic boards were tested in real run conditions: **FADC250**, **TI**, **SD**, **CTP**, **SSP**; only 2 boards (GTP and TS) still to be tested when available
- Boards supporting software (drivers, readout lists etc.) were tested.
- **DAQ was able to achieve planned performance**
- Trigger system firmware and supporting software were developed worked as planned
- Most of trigger solutions and tools will be used in CLAS12
- Some data monitoring tools were started using EVIO4 data format



# 12 GeV FY12 FTEs bySKILL



# 12 GeV Upgrade Project Total




	CUM \$K	Monthly \$K
BCWS	188,357	4,833
BCWP	180,139	4,349
ACWP	187,947	4,267
Sv	(8,218)	(484)
Cv	(7,808)	82
SPI	0.956	0.900
CPI	0.958	1.019


Percent Obligated
<b>74.3%</b>
Percent Complete
<b>63.0%</b>



# 12 GeV - \$310M Total Project Cost




# 12 GeV Project % Complete by Major Area





# 12 GeV Upgrade Project Schedule



**May 18: Completed 6 GeV program**

**FY12: reduction of \$16M  
→ extended 12 month shutdown**

**12- 16-month installation  
May 2012 - May Sept 2013**


**Hall A commissioning start  
~~Oct 2013~~ Feb 2014**

**Hall D commissioning start  
~~April 2014~~ Oct 2014**

**Halls B & C commissioning  
start ~~Oct 2014~~ Apr 2015**

**Project Completion June 2015**

**Next DOE Project Review  
June 21, 2012**



Thomas Jefferson National Accelerator Facility

Page 48



Hall C Summer Workshop June 22, 2012