

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Revised Duration (Work Days)	Revised Start Date	Revised Finish Date	% Complete	2010	2011
1	CDC Construction	779.00	4/6/10	3/29/13	779.00	4/6/10	3/29/13	10%		
2	Procurement Epoxy	150.00	4/6/10	11/1/10	150.00	4/6/10	11/1/10	24%		
3	Installation Madril	84.00	4/6/10	7/30/10	84.00	4/6/10	7/30/10	100%		
4	Align and fix endplates	84.00	4/6/10	7/30/10	132.00	4/6/10	10/6/10	100%		
5	Review at CMU	0.00	8/2/10	8/2/10	0.00	10/21/10	10/21/10	0%		
6	Straw Prep. Axial Sect. 1	4.00	10/21/10	10/26/10	31.00	10/21/10	12/2/10	100%		
7	Insert straws Axial. Sect. 1	5.00	10/27/10	11/2/10	6.00	12/3/10	12/10/10	100%		
8	Straw Prep. Stereo Sect. 1L	7.00	11/3/10	11/11/10	15.00	12/13/10	12/31/10	100%		
9	Insert straws Stereo Sect. 1L	7.00	11/12/10	11/22/10	8.00	1/3/11	1/12/11	100%		
10	Straw Prep. Stereo Sect. 2L	9.00	11/23/10	12/3/10	9.00	1/13/11	1/25/11	100%		
11	Insert straws Stereo Sect. 2L	10.00	12/6/10	12/17/10	8.00	1/26/11	2/4/11	100%		
12	Straw Prep. Axial Sect. 2	13.00	12/20/10	1/5/11	13.00	2/7/11	2/23/11	100%		
13	Insert straws Axial. Sect. 2	13.00	1/6/11	1/24/11	9.00	2/24/11	3/8/11	100%		
14	Straw Prep. Stereo Sect. 2R1	7.00	1/25/11	2/2/11	15.00	3/9/11	3/29/11	100%		
15	Insert straws Stereo Sect.	8.00	2/3/11	2/14/11	6.00	3/30/11	4/6/11	100%		
16	Straw Prep. Stereo Sect. 2R2	7.00	2/15/11	2/23/11	44.00	4/7/11	6/7/11	100%		
17	Insert straws Stereo Sect.	8.00	2/24/11	3/7/11	17.00	5/16/11	6/7/11	100%		
18	Straw Prep. Stereo Sect. 2L1	8.00	3/8/11	3/17/11	17.00	6/8/11	6/30/11	100%		
19	Insert straws Stereo Sect.	9.00	3/18/11	3/30/11	0.00	6/30/11	6/30/11	100%		
20	Straw Prep. Stereo Sect. 2L2	8.00	3/31/11	4/11/11	8.00	7/1/11	7/12/11	0%		
21	Insert straws Stereo Sect.	9.00	4/12/11	4/22/11	9.00	7/13/11	7/25/11	0%		
22	Straw Prep. Axial Sect. 3-1	11.00	4/25/11	5/9/11	11.00	7/26/11	8/9/11	0%		
23	Insert straws Axial. Sect. 3-1	11.00	5/10/11	5/24/11	11.00	8/10/11	8/24/11	0%		
24	Straw Prep. Axial Sect. 3-2	11.00	5/25/11	6/8/11	11.00	8/25/11	9/8/11	0%		
25	Insert straws Axial. Sect. 3-2	11.00	6/9/11	6/23/11	11.00	9/9/11	9/23/11	0%		
26	All Straws Installed	0.00	6/23/11	6/23/11	0.00	9/23/11	9/23/11	0%		
27	Installation Gas lines	13.00	6/24/11	7/12/11	13.00	9/26/11	10/12/11	0%		
28	Install Sensors in CDC Vol.	13.00	7/13/11	7/29/11	13.00	10/13/11	10/31/11	0%		
29	Install Outer Shell	13.00	8/1/11	8/17/11	13.00	11/1/11	11/17/11	0%		
30	Stringing Axial Sect. 1	10.00	8/18/11	8/31/11	10.00	5/2/11	5/13/11	100%		
31	Stringing Stereo Sect. 1	15.00	9/1/11	9/21/11	15.00	9/1/11	9/21/11	0%		
32	Stringing Stereo Sect. 2	20.00	9/22/11	10/19/11	20.00	9/22/11	10/19/11	0%		
33	Stringing Axial Sect. 2	25.00	10/20/11	11/23/11	25.00	5/12/11	6/15/11	50%		
34	Stringing Stereo Sect. 3-1	15.00	11/24/11	12/14/11	15.00	11/24/11	12/14/11	0%		
35	Stringing Stereo Sect. 3-2	15.00	12/15/11	1/4/12	15.00	12/15/11	1/4/12	0%		
36	Stringing Stereo Sect. 4-1	17.00	1/5/12	1/27/12	17.00	1/5/12	1/27/12	0%		
37	Stringing Stereo Sect. 4-2	18.00	1/30/12	2/22/12	18.00	1/30/12	2/22/12	0%		
38	Stringing Axial Sect. 3-1	21.00	2/23/12	3/22/12	21.00	2/23/12	3/22/12	0%		

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Revised Duration (Work Days)	Revised Start Date	Revised Finish Date	% Complete	2012	2013
1	CDC Construction	779.00	4/6/10	3/29/13	779.00	4/6/10	3/29/13	10%		
2	Procurement Epoxy	150.00	4/6/10	11/1/10	150.00	4/6/10	11/1/10	24%		
3	Installation Madril	84.00	4/6/10	7/30/10	84.00	4/6/10	7/30/10	100%		
4	Align and fix endplates	84.00	4/6/10	7/30/10	132.00	4/6/10	10/6/10	100%		
5	Review at CMU	0.00	8/2/10	8/2/10	0.00	10/21/10	10/21/10	0%		
6	Straw Prep. Axial Sect. 1	4.00	10/21/10	10/26/10	31.00	10/21/10	12/2/10	100%		
7	Insert straws Axial. Sect. 1	5.00	10/27/10	11/2/10	6.00	12/3/10	12/10/10	100%		
8	Straw Prep. Stereo Sect. 1L	7.00	11/3/10	11/11/10	15.00	12/13/10	12/31/10	100%		
9	Insert straws Stereo Sect. 1L	7.00	11/12/10	11/22/10	8.00	1/3/11	1/12/11	100%		
10	Straw Prep. Stereo Sect. 2L	9.00	11/23/10	12/3/10	9.00	1/13/11	1/25/11	100%		
11	Insert straws Stereo Sect. 2L	10.00	12/6/10	12/17/10	8.00	1/26/11	2/4/11	100%		
12	Straw Prep. Axial Sect. 2	13.00	12/20/10	1/5/11	13.00	2/7/11	2/23/11	100%		
13	Insert straws Axial. Sect. 2	13.00	1/6/11	1/24/11	9.00	2/24/11	3/8/11	100%		
14	Straw Prep. Stereo Sect. 2R1	7.00	1/25/11	2/2/11	15.00	3/9/11	3/29/11	100%		
15	Insert straws Stereo Sect.	8.00	2/3/11	2/14/11	6.00	3/30/11	4/6/11	100%		
16	Straw Prep. Stereo Sect. 2R2	7.00	2/15/11	2/23/11	44.00	4/7/11	6/7/11	100%		
17	Insert straws Stereo Sect.	8.00	2/24/11	3/7/11	17.00	5/16/11	6/7/11	100%		
18	Straw Prep. Stereo Sect. 2L1	8.00	3/8/11	3/17/11	17.00	6/8/11	6/30/11	100%		
19	Insert straws Stereo Sect.	9.00	3/18/11	3/30/11	0.00	6/30/11	6/30/11	100%		
20	Straw Prep. Stereo Sect. 2L2	8.00	3/31/11	4/11/11	8.00	7/1/11	7/12/11	0%		
21	Insert straws Stereo Sect.	9.00	4/12/11	4/22/11	9.00	7/13/11	7/25/11	0%		
22	Straw Prep. Axial Sect. 3-1	11.00	4/25/11	5/9/11	11.00	7/26/11	8/9/11	0%		
23	Insert straws Axial. Sect. 3-1	11.00	5/10/11	5/24/11	11.00	8/10/11	8/24/11	0%		
24	Straw Prep. Axial Sect. 3-2	11.00	5/25/11	6/8/11	11.00	8/25/11	9/8/11	0%		
25	Insert straws Axial. Sect. 3-2	11.00	6/9/11	6/23/11	11.00	9/9/11	9/23/11	0%		
26	All Straws Installed	0.00	6/23/11	6/23/11	0.00	9/23/11	9/23/11	0%		
27	Installation Gas lines	13.00	6/24/11	7/12/11	13.00	9/26/11	10/12/11	0%		
28	Install Sensors in CDC Vol.	13.00	7/13/11	7/29/11	13.00	10/13/11	10/31/11	0%		
29	Install Outer Shell	13.00	8/1/11	8/17/11	13.00	11/1/11	11/17/11	0%		
30	Stringing Axial Sect. 1	10.00	8/18/11	8/31/11	10.00	5/2/11	5/13/11	100%		
31	Stringing Stereo Sect. 1	15.00	9/1/11	9/21/11	15.00	9/1/11	9/21/11	0%		
32	Stringing Stereo Sect. 2	20.00	9/22/11	10/19/11	20.00	9/22/11	10/19/11	0%		
33	Stringing Axial Sect. 2	25.00	10/20/11	11/23/11	25.00	5/12/11	6/15/11	50%		
34	Stringing Stereo Sect. 3-1	15.00	11/24/11	12/14/11	15.00	11/24/11	12/14/11	0%		
35	Stringing Stereo Sect. 3-2	15.00	12/15/11	1/4/12	15.00	12/15/11	1/4/12	0%		
36	Stringing Stereo Sect. 4-1	17.00	1/5/12	1/27/12	17.00	1/5/12	1/27/12	0%		
37	Stringing Stereo Sect. 4-2	18.00	1/30/12	2/22/12	18.00	1/30/12	2/22/12	0%		
38	Stringing Axial Sect. 3-1	21.00	2/23/12	3/22/12	21.00	2/23/12	3/22/12	0%		
									2012	2013

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Revised Duration (Work Days)	Revised Start Date	Revised Finish Date	% Complete	2010		2011	
39	Stringing Axial Sect. 3-2	21.00	3/23/12	4/20/12	21.00	3/23/12	4/20/12	0%				
40	Electr. Install. Axial Sect. 1	6.00	4/23/12	4/30/12	6.00	4/23/12	4/30/12	0%				
41	Electr. Install. Stereo Sect. 1	10.00	5/1/12	5/14/12	10.00	5/1/12	5/14/12	0%				
42	Electr. Install. Stereo Sect. 2	13.00	5/15/12	5/31/12	13.00	5/15/12	5/31/12	0%				
43	Electr. Install. Axial Sect. 2	17.00	6/1/12	6/25/12	17.00	6/1/12	6/25/12	0%				
44	Electr. Install. Stereo Sect.	10.00	6/26/12	7/9/12	10.00	6/26/12	7/9/12	0%				
45	Electr. Install. Stereo Sect.	10.00	7/10/12	7/23/12	10.00	7/10/12	7/23/12	0%				
46	Electr. Install. Stereo Sect.	12.00	7/24/12	8/8/12	12.00	7/24/12	8/8/12	0%				
47	Electr. Install. Stereo Sect.	12.00	8/9/12	8/24/12	12.00	8/9/12	8/24/12	0%				
48	Electr. Install. Axial Sect. 3-1	13.00	8/27/12	9/12/12	13.00	8/27/12	9/12/12	0%				
49	Electr. Install. Axial Sect. 3-2	14.00	9/13/12	10/2/12	14.00	9/13/12	10/2/12	0%				
50	Chamber Fully Strung	0.00	10/2/12	10/2/12	0.00	10/2/12	10/2/12	0%				
51	Close up Gas plenum	15.00	10/3/12	10/23/12	15.00	10/3/12	10/23/12	0%				
52	Gas leak tests	25.00	10/24/12	11/27/12	25.00	10/24/12	11/27/12	0%				
53	HV tests	40.00	11/28/12	1/22/13	40.00	11/28/12	1/22/13	0%				
54	Operations Tests	40.00	1/23/13	3/19/13	40.00	1/23/13	3/19/13	0%				
55	Delivery to JLab	1.00	3/29/13	3/29/13	1.00	3/29/13	3/29/13	0%				
									2010		2011	

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Revised Duration (Work Days)	Revised Start Date	Revised Finish Date	% Complete	2012	2013
39	Stringing Axial Sect. 3-2	21.00	3/23/12	4/20/12	21.00	3/23/12	4/20/12	0%		
40	Electr. Install. Axial Sect. 1	6.00	4/23/12	4/30/12	6.00	4/23/12	4/30/12	0%		
41	Electr. Install. Stereo Sect. 1	10.00	5/1/12	5/14/12	10.00	5/1/12	5/14/12	0%		
42	Electr. Install. Stereo Sect. 2	13.00	5/15/12	5/31/12	13.00	5/15/12	5/31/12	0%		
43	Electr. Install. Axial Sect. 2	17.00	6/1/12	6/25/12	17.00	6/1/12	6/25/12	0%		
44	Electr. Install. Stereo Sect.	10.00	6/26/12	7/9/12	10.00	6/26/12	7/9/12	0%		
45	Electr. Install. Stereo Sect.	10.00	7/10/12	7/23/12	10.00	7/10/12	7/23/12	0%		
46	Electr. Install. Stereo Sect.	12.00	7/24/12	8/8/12	12.00	7/24/12	8/8/12	0%		
47	Electr. Install. Stereo Sect.	12.00	8/9/12	8/24/12	12.00	8/9/12	8/24/12	0%		
48	Electr. Install. Axial Sect. 3-1	13.00	8/27/12	9/12/12	13.00	8/27/12	9/12/12	0%		
49	Electr. Install. Axial Sect. 3-2	14.00	9/13/12	10/2/12	14.00	9/13/12	10/2/12	0%		
50	Chamber Fully Strung	0.00	10/2/12	10/2/12	0.00	10/2/12	10/2/12	0%		
51	Close up Gas plenum	15.00	10/3/12	10/23/12	15.00	10/3/12	10/23/12	0%		
52	Gas leak tests	25.00	10/24/12	11/27/12	25.00	10/24/12	11/27/12	0%		
53	HV tests	40.00	11/28/12	1/22/13	40.00	11/28/12	1/22/13	0%		
54	Operations Tests	40.00	1/23/13	3/19/13	40.00	1/23/13	3/19/13	0%		
55	Delivery to JLab	1.00	3/29/13	3/29/13	1.00	3/29/13	3/29/13	0%		
									2012	2013