

Commissioning Update

M. Drury

C100's

- 1L22 - Emax and Field Emission Measurements – 95%
- Qo's to start this evening
- HOM Survey Completed
- As of now – ahead of schedule by a week

- 1L24 – Should be ready for testing next week
- 2L26 – Installed – Waiting for Cool down
- 1L25 – to be delivered on Thursday

C100-03 Performance So Far

| C100-3 | | | | | | | |
|--------------------|--------|--------------------|--------|--------------------------------------|--------------------------------------|-------------------------------------|-------------------------------------|
| Acceptance Emax | | Commission Emax | | Acceptance Emaxop (Single Cavity) | Commission Emaxop (Single Cavity) | Acceptance Emaxop (Eight Cavity) | Commission Emaxop (Eight Cavity) |
| 23.7 | Quench | 20.8 | Quench | 23.0 | 20.1 | 21.5 | |
| 21.7 | Quench | 24.2 | Quench | 21.0 | 23.8 | 21.0 | |
| 25.0 | Admin | 21.6 | Quench | 25.0 | 21.0 | 21.2 | |
| 22.9 | Quench | 23.4 | Quench | 22.1 | 22.7 | 22.1 | |
| 21.6 | Quench | 25.0 | Admin | 21.0 | 25.0 | 21.0 | |
| 24.9 | Quench | 22.8 | Quench | 24.2 | 22.0 | 20.2 | |
| 22.2 | Quench | 23.2 | Quench | 21.5 | 22.5 | 21.5 | |
| 24.5 | Quench | 25.0 | Admin | 24.1 | 25.0 | 21.0 | |
| 130.6 | | 130.2 | | 127.3 | 127.47 | 118.7 | ? |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

Mike Drury:
Predicted

C20's / C50's

- Started 1L04 (C50-09) on 4/19
- Started 1L11 (C50-06) on 4/23
- Starting 2L04 (C50-03) on 4/24

- Completed Emax / 1 Hr Runs / FE on 6 Cavities in 1L04
- Completed Emax on 1st Cavity in 1L11

C20's / C50's

- 1L04 – No indications so far of serious performance degradation
 - 2 / 6 Cavities Tested Running at Lower than Original E_{max} .
 - One limited by klystron Pwr.
 - One Quenching at lower gradient
 - (12.2 MV/m as opposed to 14.0 MV/m)
 - Field Emission Performance Comparable to Original Measurements

1L04 Performance So Far

| 1L04 (C50-09) | | | | | |
|-----------------|-------------|-----------------|-------------|------------------------|------------------------|
| Commission (09) | | Commission (13) | | Commission (09) | Commission (13) |
| Emax | | Emax | | Emaxop (Single Cavity) | Emaxop (Single Cavity) |
| 15.5 | Pwr Limited | 13.5 | Pwr Limited | 15.5 | 13.5 |
| 19.3 | Quench | 15.0 | Admin | 18.2 | 15.0 |
| 16.1 | Quench | 15.0 | Admin | 15.6 | 15.0 |
| 13.9 | Quench | | | 13.5 | |
| 14.0 | Quench | 12.2 | Quench | 13.6 | 11.8 |
| 19.8 | Pwr Limited | 15.0 | Admin | 19.3 | 15.0 |
| 17.7 | Quench | 15.0 | Admin | 17.0 | 15.0 |
| 18.6 | Pwr Limited | | | 17.6 | |
| 67.5 | | 42.85 | | 65.2 | 42.65 |

Note: An Admin Limit of 15.0 MV/m has been instituted in the interests of time management. Gradients above 13.5 MV/m have not been utilized in these zones during normal operations