LSD status: summary

- Schedule progress February → overall delays 1-2 months
- ETC 12 GeV cost increases that may potentially impact the length of the shutdown
- Cannot increase resources (budget, sequestration)
- Mech inst / Vacuum group resources have been analyzed and scope deferred
- That will have to be done for the other resource groups that have apparent delays if we want to keep the LSD end date
- → New baseline will likely be needed much before (originally planned for May-June 2013)