

# LSD Deputy Report

Randy Michaud

# Highlights:


- Cryo
  - Transfer Line PM – align completed (NL&SL)
  - He Line to Hall D fabrication ongoing – NE stub
- S & A
  - NL alignment completed
  - SL alignment completed (a few zones left)
  - EArc dipole alignment ongoing (2A)
  - 1L22 & 1L24 aligned (2A)
  - 2S plate layout
  - Hall A Moller (MMF)
  - Hall B chambers (T Lab & ODU)

- SRF
  - Cryomodule PM ongoing – INJ currently, NL/SL done
  - C100-3 & 7 placed in 1L22 and 1L24
- Facilities
  - Penetration work ongoing - @ Hall C truck ramp
  - CHL cooling tower – Cell delivered, structural steel – piping install starts next week
  - EArc LCW back ON
  - Dominion 40 MVA substation maintenance
- VAC
  - EArc beam line install ongoing. Continuing girder rebuilds.

- Install
    - 1S stands install completed – S&A start today.
    - Hall D tagger steel plate install ongoing
    - Transport recombiner removal started (dipoles, girders, & stands)
    - 1R girders and dipoles installed.
  - I&C, PSS, and DC
    - BPM, viewer, and harp work ongoing
    - Hall D OM installs and counting house PSS labels
    - XSEPT (W2) power supplies moved (Install/DC)
- ...and much more work not mentioned here.



1S Stands



HD Tagger Steel



1R



C100 3,7



Transport



1L22 RF