

# LSD Deputy Report May 24-May30

Steve Suhring

## **General Comments:**

- Work is going well
  - Some tasks are ahead of schedule
  - Some long range adjustment due to delayed deliveries
- No injuries or close calls
- Good support by Radcon
- Good cooperation with PEPPo and FEL
- 0800 Meetings going well
  - Review Shift reports
  - Review ATLis Work Map
  - Review SAD Calendar
  - Review any Safety items

## **Specifics:**

- PSS decommissioning going per plan
- Warm girders in N & S Linac removed
- C100-5 (2L23) installation on track
- C100-4 (2L22) going into the tunnel today
- RF Separator cavity inspection completed
- Trim rack shuffles begun
- Box supplies disconnected and locked out
- Survey & Alignment distance and level measurements ongoing
- SAB Cooling tower valve replacement completed per plan



SE Beam Transport Removal

## 2L23 WG Installation



