

# Long Shutdown Integration Meeting

April 5, 2012

**F224-225, 10 am**

## **MINUTES**

- **Intro/Update** **(F. Pilat)**
  - Resource leveling not started this week – will start next week – more details from Dianne
  - Meeting with Mary last week for safety meeting prior to down – this is getting organized
  - Baseline review for last week of April – include risk management plan for the review
  
- **Integrated Schedule Development Status** **(D. Napier)**
  - Hall C 12GeV review: move to May or early June instead of April 10<sup>th</sup> as scheduled.
  - Outstanding issues:
    - Hall A - Special BPM not an issue,
    - Hall C – beam line tearout – still an issue?
    - Cryo information still to be folded into 12GeV Acc and non-12GeV Accelerator schedules- Will Oren is working this
    - 12GeV accelerator – beam transport and Cryomodule use fasttrack, not the 12GeV project schedule versions, all others will use the versions sent from the 12GeV project schedule for the review. Fasttrack portion to be done after the others are pulled in as the fasttrack requires more manual entry into primavera.
      - Beam transport & Cryomodules – use fasttrack
      - Power systems & extraction – use version from the review
      - I&C – use latest 12GeV project progress schedule
      - Cryo – use version from review
      - Dianne will assist Pat with hooks, logic, predecessors/successors and overall integrated schedule hooks/logic while Pat pulls in 12GeV accelerator pieces above (not fasttrack schedule).
  - Recovering and restoration schedule by M. Spata/Arne/Steve
  - Cryo cooldown date – CHL 2 cooldown late summer/fall but connection to linacs is ~summer 2013

- **Around the room, updates** **(All)**
- 12 GeV accelerator L. Harwood
  - Review of accelerator schedule – some might have a short half life due to some equipment delivery changes and stands are late (this is new information since the review). Adjusted schedule for beam transport being done by the group – but maintaining the resource leveling already done. The initial first 6 months is still the same.
- 12 GeV physics G. Young
  - 12GeV hall c review to move to May/June instead of April. It is ready, but need resources to finish revisions
- Physics R. Ent, J. Gomez, W. Akers
- FEL R. Legg
  - Working darklight plans
- Operability S. Suhring, A. Freyberger
  - Meeting for safety systems and power systems to look at first few weeks of the down – good meeting.
- Engineering W. Oren
  - Looking at resources from AWP system and details and making progress
- Facilities B. Sperlazza
  - Waste/recycling plan on going and can show this team
- ESH&Q M. Logue, D. Owen
- PMI P. Collins, H. Derby
- Integration D. Napier
  
- **Next meeting** **(F. Pilat)**