

BUSINESS SENSITIVE

Performance Risk Registry – Long Shutdown (Feb 2013)

Nr	Risk* Statement (A risk event statement states what might happen in the future)	Plan/Steps for Mitigation (Include implementation dates for high impact actions)	Mitigated Risk High / Mod / Low
1	<p>LSD budget will be significantly constrained and the Accelerator will not restart per the current schedule</p> <p><i>PRIMARY RISK TO:</i> - <i>Machine Start Up</i></p>	<ul style="list-style-type: none"> ✓ 6 month Continuing Resolution in place ✓ Prioritized ACC OPS funding for Cryo warmup issues ✓ Plan implemented for optimized electrical costs ✓ Lab staff shifted to address resource needs (vs. external spending) ✓ Sequential integrated scheduling, including items not normally associated with Downs but having an impact ✓ Identification and tracking of critical items in each milestone ✓ Resource alignment plan ✓ Regular status meetings with key personnel ✓ CASA / Ops Operational restart plan <ul style="list-style-type: none"> ○ Conduct Directors review of Restart Plan ✓ Re-baseline in June with updated information ✓ Lengthen the Long Shutdown depending on budget variables 	High

BUSINESS SENSITIVE

Nr .	Risk* Statement (A risk event statement states what might happen in the future)	Plan/Steps for Mitigation (Include implementation dates for high impact actions)	Mitigated Risk High / Mod / Low
2	<p>Recommissioning problems with 2K Coldbox #1, specifically cold compressors and associated controls, will cause unrecoverable schedule delays.</p> <p><i>PRIMARY RISK TO:</i></p> <ul style="list-style-type: none"> - <i>Machine Start Up</i> 	<ul style="list-style-type: none"> ✓ EES support assigned to help with card repair and testing for quicker turn around. ✓ SNS test stand used to repair and test cold compressor cards until JLab test stand is operational ✓ Spare cold compressor control cards being sought from SNS as backup or way to advance recommissioning date for Coldbox #1 • 2K Coldbox opportunistic commissioning when two CHL's are operationally available (on either LINAC) <ul style="list-style-type: none"> ○ Delayed until CHL1 water system work is done • Possible to advance Coldbox commissioning if a 4 week interruption in CHL1 Cryomodule commissioning is tolerable & sufficient cold compressor controls are available. 	High