

BUSINESS SENSITIVE

Performance Risk Registry – Long Shutdown (August 2012)

Nr.	Risk* Statement (A risk event statement states what might happen in the future)	Consequences (Clarify possible impact on the mission and other relevant areas)	Unmitigated Risk High / Mod / Low	Probability of Occurrence High / Mod / Low	Date Identified / Updated	Plan/Steps for Mitigation (Include implementation dates for high impact actions)	Mitigated Risk High / Mod / Low	Time to Effectively Mitigate <6 mos. / 6-12 mos. / 12-16 mos.	Performance Metric(s) PEMP or KPI metrics	Responsible for Mitigation Plans / Actions
1	LSD budget will be significantly constrained and the Accelerator will not restart per the current schedule	<ul style="list-style-type: none"> LSD completion will be significantly delayed; Accelerator will not restart per the current schedule Scope of work necessary for successful 12GeV program will not occur Required personnel skills will be lost Failure to meet PEMP / contract goals Negative impact and reputation with User community 	High	High	May 2012 Updated: August 2012	<ul style="list-style-type: none"> Prioritized ACC OPS funding for Cryo warmup issues Plan implemented for optimized electrical costs Lab staff shifted to address resource needs (vs. external spending) Re-baseline in October with updated information Sequential integrated scheduling, including items not normally associated with Downs but having an impact Identification and tracking of critical items in each milestone Resource alignment plan Regular status meetings with key personnel CASA Operational restart plan Lengthen the Long Shutdown depending on budget variables 	High	12-16 months	<ul style="list-style-type: none"> Budget Schedule vs. Actual Resource needs vs. Actual 	Fulvia Pilat
2	Cryo system warmup / cooldown will involve extensive unexpected CHL1 / Transfer Line maintenance work	<ul style="list-style-type: none"> Cryomodule Operations restart and thus checkout and commissioning will be significantly delayed Loss of Accelerator gradient LSD completion will be significantly delayed Significant overall performance reduction at startup 	High	Moderate	May 2012 Updated: August 2012	<ul style="list-style-type: none"> Prioritized ACC OPS funding for Cryo warmup issues, allowing currently scheduled work to happen Maintenance schedule created and resource loaded; necessary parts and equipment ordered Controlled warmup incorporated into overall plan (to mitigate loss of gradient) Cryomodule recommissioning and reprocessing Program Manager appointed (Mike Drury) Klystron maintenance plan Program Manager appointed (Bill Merz) 	High	6-12 months	<ul style="list-style-type: none"> Schedule vs. Actual Change Control Process 	Will Oren / Steve Suhring

BUSINESS SENSITIVE

Nr.	Risk* Statement (A risk event statement states what might happen in the future)	Consequences (Clarify possible impact on the mission and other relevant areas)	Unmitigated Risk High / Mod / Low	Probability of Occurrence High / Mod / Low	Date Identified / Updated	Plan/Steps for Mitigation (Include implementation dates for high impact actions)	Mitigated Risk High / Mod / Low	Time to Effectively Mitigate <6 mos. / 6-12 mos. / 12-16 mos.	Performance Metric(s) PEMP or KPI metrics	Responsible for Mitigation Plans / Actions
3	CHL1 Header Line replacement work will be more extensive than scheduled	<ul style="list-style-type: none"> • Cryomodule commissioning will be significantly delayed • LSD completion will be significantly delayed 	High	Moderate	May 2012 Updated: August 2012	<ul style="list-style-type: none"> • RFQ released with contractor specific mitigation plan (CHL2 substitution) and expectations incorporated, including critical dates required to be met; translates to contract as well • Ample float incorporated into schedule • Prioritized ACC OPS funding for Cryo warmup issues 	Low	6-12 months	<ul style="list-style-type: none"> • Schedule vs. Actual • Change Control Process 	Bob Sperlazza