

Re-Baseline: Review of Input “Laundry List”








8 November 2012

Dianne Napier

Pat Collins/C. Fragapane

**COUNTDOWN TO LSD RE-BASELINE MONT REVIEW:
8 days (to 16 Nov 2012)**

Re-Baseline Timeline

Monday	Tuesday	Wednesday	Thursday	Friday
22	23	24	25 Start of LSD RE-baseline Plan at Thursday meeting 	26
29	30 LSD Progress sheets out to PMs 	31	1 - November Laundry list feedback from PMs due to Dianne/Fulvia 12GeV progress collected 	2 LSD Progress sheets due to PMI  12GeV progress collected
5  12GeV progress collected	6  Laundry List items due to Dianne/Fulvia	7  12GeV progress information to Pat	8	9 LSD progress done (all charts, files, etc) 12GeV Hall B schedule distribution fr review
12 Risk registry update	13	14 12GeV Hall B installation plan review dry run	15 pre-brief info to review panel	16 MONT REVIEW

Re-Baseline Laundry List

#	Description	Status
1	<p>Progress Sheets - non 12GeV</p> <p>All PMs to update start/finish dates. Activities riding the data date (ie – supposed to start, didn't start, date defaulting to progress collection date).</p>	<p>All info received as of 11/8 except Hall D – need info on S&A data, activities/logic to solenoid cooldown</p>
2	<p>Progress Sheets - 12GeV</p>	<p>Processing all data. Will have completed schedule/analysis done COB 11/9.</p>
3	<p>LSD fast track schedule (Oct progress) → this replaces the EV charts</p>	<p>Will generate when progress is completed 11/9</p>
4	<p>12GeV Hall B installation hooks to 6GeV de-installation. D. Napier/P. Collins to integrate.</p>	<p>Will update with progress collection</p>
5	<p>12GeV Hall B Installation Schedule.</p> <p>Resource list needed for review on the 14th. Schedule and information will be sent one week prior to review. Dianne will send information needed. – Latifa/W. Akers</p>	<p>resource list received 11/8. & inputting data</p> <p>Working to have files for distribution by COB 11/9.</p>

Re-Baseline Laundry List

#	Description	Status
6	6GeV Accelerator Maintenance – A. Freyberger/S. Suhring	list sent by arne 11/2. Updated existing maintenance sent by Suhring 11/7. Pat working on schedule. Need to correlate Steve's List/Arne's List to ensure we are not double accounting in labor.
7	12GeV Hall C Installation Schedule– H. Fenker/W. Akers/D. Napier	11/5: Akers sent pdf print of re-sequencing for schedule (per action items from review). Dianne correlating data to input to LSD schedule
8	Hall C Beamline – W. Kellner/W. Akers	11/5: Akers sent pdf of project dump with new activities (combine with 12geV schedule - #6 above) Dianne correlating data for input to LSD schedule
9	12GeV CRs – D. Napier /P. Collins	Working on list & details for CRs

Re-Baseline Laundry List

#	Description	Status
10	CM Re-commissioning plan & RF maintenance/repair. - B. Merz/M. Drury	11/6 Drury sent plan.
11	12GeV Accelerator Beam Transport (re-sequencing) – L. Harwood/M. Bevins	Meeting planned for 11/8 to review updated plan
12	11GeV Separator – M. Spata / M. Wissman	11/6 detailed plan sent to PMI
13	OL04 Project (RF) - D. Seidman	11/5 detailed project charter sent. Dianne correlating data into a schedule
14	Dogleg Upgrade Project – D. Napier	Draft plan in schedule. Need to resource load.
15	Flood recovery – W. Akers / A. Freyberger	11/5 Walt and Arne sent their information. Walt's master list; Arne's accelerator list – Diane correlating data into a schedule – NEED A PM

Re-Baseline Laundry List

#	Description	Status
16	Review existing Cryogenics Milestones in the current LSD schedule and provide feedback for changes. Harwood/Rode/Oren	Dianne will round up existing information on cry milestones for them to review
17	Cryogenic Commissioning – W. Oren	Dianne will round up existing information on cryo commissioing in the schedule for review
New Items since we last met		
18	Bubble Chamber Injector Test – R. Sulemain Installation April 2013, commissioning & test Summer 2013	Page one CR received 11/5. Riad working on schedule.
19	Hall A re-vamp– E. Folts/W. Akers During progress collection, Dianne kicked back progress sheet for info needing update.	Hall A working revised plan.