LSD Schedule Status

22 May 2013

COUNTDOWN TO END OF SHUTDOWN

17 weeks

D. Napier

P. Collins

C. Fragapane


April Progress Status


- Changes implemented for April Progress:
 - 12GeV ETC
 - not Beam Transport already had this in the LSD schedule
 - Hall B & Hall C will be done next
 - 11GeV Separator (De-scope of Cavities)
 - Hall C Flood Recovery Schedule Dates (push out) (IC&S Group's work)
 - Resource Provider Changes (SSG & DC Power Groups)
 - FEL Admiral Re-Plan & Buncher Cavity Work (VA funded activities)
- Changes still needed:
 - Physics Outside Labor Resources (Hall A, B, D) W. Akers
 - Cryogenics Schedule (Milestones, etc) W. Oren
 - 12GeV Hall B & C ETC & "Other" Cleanup/rebaseline

Schedule Status - Issues

- OVERALL:
 - 1 Month Behind Schedule
 - Maintaining End Date (9/18/13)
- AHEAD OF SCHEDULE:
 - 12GeV Beam Transport & Hall A (NON-12GEV)
- BEHIND SCHEDULE (Large Contributors):
 - Accelerator Maintenance delays due to labor resources with 12GeV
 - Other
 - 12GeV DC Power majority of delay
 - · 100 weeks errors (need to adjust plan) identified
 - 12GeV Hall B & C (**12 GEV Baseline (Nov '12) NOT ETC)

Total





Resource Status - Issues

- SAFETY SYS (6.6 PEOPLE): FULLY BOOKED; UF PEAKS UP TO 1.5 TO REMAINDER OF DOWN
 - 12GEV FULLY UTILIZES GROUP
 - □ OUTSIDE OF 12GEV → 6GEV MAINT IS MAJOR CONTRIBUTOR
- I&C ELEC TECH (11 PEOPLE): FULLY BOOKED; UF PEAKS UP TO 1.2 TO REMAINDER OF DOWN
 - 12GEV FULLY UTILIZES GROUP
 - □ OUTSIDE OF 12GEV → 6GEV MAINT IS MAJOR CONTRIBUTOR
- S&A (6 PEOPLE): UF PEAKS UP TO 2.2 (JUNE, JULY, AUGUST)
 - STAFFING BEING INCREASED
 - PEAKS ARE 12GEV BEAM TRANSPORT
- MSINST & VAC (19 PEOPLE): UF PEAKS UP TO 1.3 IN JUNE
 - PEAKS ARE 12GEV BEAM TRANSPORT

End of May 2013 Progress Collection

- Progress sheets will be sent out Thursday May 30th and due back to PMI by COB June 4th
- 12GeV Progress meetings May 31st & June 3rd
- LSD progress will be completed by COB June
 10th