

Long Shutdown Schedule Development Status

12 April 2012

Dianne Napier

Pat Collins/Heidi Derby

COUNTDOWN TO START OF DOWN:

37 days

- Overall Timeline to Baseline
- Outstanding Action Items

Overall Timeline to Baseline

- Schedule Validation Process – Done – with minor revisions remaining – see outstanding action items
- Resource Leveling Process – starts April 16th
- Baseline & Start of Change Control Process - End of April '12

Schedule Validation Reviews

Outstanding Actions

- Hall A 16 Feb
- FML 28 Feb
- Hall B 9 March
- FEL 14 March
- Hall D 20 March
- Hall C 21 March
- PEPPo & Acc 23 March
- 12GeV Acc 28 March
- -----→ baseline
- 12 GeV Hall B 29 May
- 12 GeV Hall C 4 June

Remaining LSD schedule work to start resource leveling

1. Hall B RadCon supported activities “hooks/logic” – (W. Akers)
2. Hall A & C “Energy and Spectrometer Resurvey” S&A – (W. Akers)
3. 12GeV Accelerator Schedule – (PMI/D. Napier/L. Harwood)
 - A. Beam Transport & Cryomodule (FastTrack portion – pulling into Primavera)
 - B. I&C/Cryogenics/Extraction/Power Systems (need to do hooks/logic)
4. Non-12GeV Accelerator Schedule - Final scheduling for activities based on 12GeV Accelerator schedule – (S. Suhring)

Upcoming Changes (After Resource Leveling)

1. Tunnel De-humidifiers (R. Sperlazza)
2. Tunnel Penetration Repair (R. Sperlazza)
3. Cryogenics Work Group Schedule (W. Oren)
4. FEL Schedule Updates (Darklight)
5. 12GeV Hall B Schedule (Latifa/Glenn)
6. 12GeV Hall C Schedule (Howard/Glenn)



**Resource Leveling
starts April 16th!**