

Potential impacts of Test Lab Recovery delays to LSD efforts:

- If CMTF is fully available January 2, 2013 to resume acceptance testing of C100 cryomodules, there is no impact on associated C100 commissioning schedule in CEBAF.
- If VTA operations are not available by mid-November, FEL cryomodule schedule becomes challenged. Delays beyond mid-November may require overtime to maintain F-100 delivery schedule.
- TL Renovation schedule delays are pushing PSS TL Recovery effort into resource conflict with CEBAF ODH work plan. It may be that authorization to charge overtime can resolve resource conflict.