

LSD Deputy Report

July 24-August 7

Matt Bickley

Some LSD specifics

- ARC 1 power supply testing under way
- ARC 2 power supply arrived last week
- 2S magnet installation complete
- Hall D solenoid test complete: 1300A
 - Cryogenics staff can focus on CHL2
- Lots of survey & alignment and installation work
- NLSB and SLSB A/C project interior work complete except for hookups

RF and SRF

- All circulators that need work have been
 - sent to vendor
 - repaired and returned by 8/19 (?)
- 1L26 cooled down
- Commissioning work by four crews in
 - many zones: 1L03, 1L08, 1L11, 1L19,
 - 1L23, 1L25, 2L03, 2L14,

Operational readiness

- Display screen development (for hot checkout and operations' use) plan in progress
- Tablets available for operational support
 - Purchased April, 2013
 - Management tools and configuration testing
 - Training going on this week

Going home...

- Building 85 air conditioning testing complete
- Staff moving back on Monday, August 12
- Misplaced conference room cabling found
 - Building facilities should be fully prepared for ARR

Coming up...

	Sun	M	T	W	T	F	Sat
32	2013-08-04	05	06	07	08	09	10
Owl	LSD: Bickley	LSD: Bickley	LSD: Bickley	LSD: Bickley	LSD: Bickley	LSD: Bickley	LSD: Bickley
Day		<ul style="list-style-type: none"> ☞ DC 20A PS inst ☞ MPS preHCO work ☞ Vac pipe fab ☞ LCW: 2S,2R,1S, BL: 2R, NWarc Align:1S -2b Align: NWarc 2b Align: HB Preshower RF: 1L26/2L26 testing ☞ CHL CT work 	<ul style="list-style-type: none"> ☞ DC 20A PS inst ☞ MPS preHCO work ☞ Vac pipe fab ☞ LCW: 2S,2R,1S, BL: 2R, NWarc Align:1S -2b Align:2E-YA-2b Align: HC SHMS RF: 1L26/2L26 testing ☞ CHL CT work ☞ Test ODH alarms 	<ul style="list-style-type: none"> ☞ DC 20A PS inst ☞ MPS preHCO work ☞ Vac pipe fab ☞ LCW: 2S,2R,1S, BL: 2E -> 2S Align:1S -2b Align:2E-YA-2b NL05 quad-2b RF: 1L26/2L26 testing ☞ CHL CT work ☞ MCC Substantial 	<ul style="list-style-type: none"> ☞ DC 20A PS inst ☞ MPS preHCO work ☞ Vac pipe fab ☞ LCW: 2S,2R,1S, BL: 2E -> 2S Align:1S -2b Align:2E-YA-2b Align:0L0R Beam Pipe RF: 1L26/2L26 testing ☞ CHL CT work ☞ 1600 lockup 	<ul style="list-style-type: none"> ☞ DC 20A PS inst ☞ MPS preHCO work ☞ Vac pipe fab ☞ LCW: 2S,2R,1S, BL: 2E -> 2S Align:1S -2b Align:2E-YA-2b Align:1R Beam Pipe 2b RF: 1L26/2L26 testing ☞ CHL CT work 	☞ Phone Outage
Swing	Lockup	Lockup INJ, N/SLinac	Lockup INJ,N/SLinac	Lockup INJ,N/SLinac	Lockup INJ,N/SLinac	Lockup INJ,N/SLinac	Lockup
33	2013-08-11	12	13	14	15	16	17
Owl	LSD: Bickley	LSD: Bickley	LSD: Bickley				
Day		<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ CHL CT work ☞ PSS panel work 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ CHL CT work 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ CHL CT work 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ CHL CT work ☞ 1600 lockup 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ CHL CT work 	
Swing	Lockup	Lockup N/SLinac ☞ PSS panel cert.	Lockup N/SLinac	Lockup N/SLinac	Lockup N/SLinac	Lockup N/SLinac	Lockup
34	2013-08-18	19	20	21	22	23	24
Owl							
Day		<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ MBL0R04 vac chmbr 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ MBL0R04 vac chmbr 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ MBL0R04 vac chmbr 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ MBL0R04 vac chmbr ☞ 1600 lockup 	<ul style="list-style-type: none"> ☞ MPS preHCO work ☞ Vac pipe fab ☞ MBL0R04 vac chmbr 	
Swing							