

# Commissioning Update

## M. Drury

# C100's

- 1L22 – SRF Commissioning Complete
  - (except for microphonics)
- Eight Cavity Run Complete at 118.4 MV
- 1L24 – Cavities tuned, HOM survey complete.
  - Waiting on PSS certification
  
- 2L26 – Installed – Waiting for Cool down
- 1L25 – Installed

# C20's / C50's

- 1L04 (C50-09) Complete Except for Eight Cavity Run
- 1L11 (C50-06) Complete Except for Eight Cavity Run
- 2L16 (C50-02) Complete Except for Eight Cavity Run
- 2L07 (C50-05) Waiting on Data Check Off
  
- 1L05 (C50-01) Emax Complete, Qo's Started
- 2L17 (C20) Started 05/06
- 1L13 (C20) Starting 05/08

# C20's / C50's

- Preliminary:
  - 1L04 (C50-09) 52.3 MV
  - 1L11 (C50-06) 48.0 MV
  - 2L16 (C50-02) 40.1 MV
  - 2L07 (C50-05) 51.3 MV
- 
- 2L16 appears to be a good candidate for Helium Processing