

3 Month Look Ahead & Long Shutdown Schedule Development Status

14 June May 2012

Dianne Napier

Pat Collins/C. Fragapane

COUNTDOWN TO LSD RE-BASELINE/UPDATE:
63 days (to August 15th)

- ▶ 3 Month Look Ahead
 - ▶ Baseline, Progress & Files
 - ▶ Change Request List
- 

3 Month Look Ahead

- ▶ 3 month look ahead report available:
 - <https://www.jlab.org/TLSD/SCHEDULES/>
- ▶ Major Milestones & Outages:
 - ESR Down 16 July → now June 13th
 - CHL #1 Warm Up Begins & Ends: 1 Aug & 15 Aug
- ▶ Same as last week...

Baseline, Progress, & Files

- ▶ Baseline achieved as of 11 May 2012
- ▶ Progress as of end of May → done end of this week or sooner.
- ▶ Files posted to website:
 - <https://www.jlab.org/TLSD/SCHEDULES/>
 - PDF & Excel version of schedule (baseline & progress)
 - Resource Utilization File
 - 8 Week Look Ahead – for the RPM Bi-Weekly
 - 3 Month Look Ahead – for the Thursday LSD Team planning efforts
 - Change Request Folder
 - CR page one template & example
 - CR Log

Upcoming NTF/Change Requests

1. NEW – CM Alignment during warmup & TL (W. Oren) – (From Wed 1330 6th June Mtg)
2. NEW –12 GeV ACC RF Circulator Swaps (L. Harwood) – (From Wed 1330 6th June Mtg & pending funding)
4. 12GeV Beam Transport mech & align tech profile smoothing (M. Bevins/L. Harwood) – page 1 will be submitted after progress collected for May 2012
5. Baseline Review Recommendation Changes (F. Pilat) – Discussions on-going
6. 12GeV CR (?) for ODH requirements NLinac/Tagger – Discussions on-going
7. 12GeV Hall C Schedule Implementation (H. Fenker/G. Young) – July Review
8. 12GeV Hall B Schedule Implementation (Latifa/G. Young) – Aug Review