# System Pre-HCO Reviews 7/11/13

Steve Suhring

# System Pre-HCO Review overview -

System Reviews will be conducted by a review committee that evaluates specific system readiness information as presented by the system owners.

A follow-up report will be issued, assessing system readiness to support beam operations.

## **System Pre-HCO Review presentations-**

- 1. Brief overview the system status.
- 2. Plans to complete the 12GeV activities.
- 3. New EHS concerns.
- 4. Preventive Maintenance (PM) work performed during the Long Shutdown
- 5. Uncompleted and/or deferred PM.
- 6. Spare parts: status of inventory, prioritized list of missing spares with cost and lead time estimates.
- 7. Annual consumable procurement cost estimate.
- 8. Known issues wrt meeting the Commissioning plan.
- 9. System Hot Check Out checklist.

#### **Review Time Table -**

```
6/20/13 Facilities, Management and Logistics
6/27/13 Cryogenics
7/11/13 Safety Systems / Radcon
7/18/13 Software
7/25/13 Transport
8/1/13 Diagnostics, I & C
8/8/13 Acceleration
TBD Radcon
```

### **Draft Findings** Facilities Management and Logistics

- 1. Facilities/OPS to develop priorities and requirements for tunnel dehumidification system.
- 2. Facilities/OPS with input from Cryo/RF power/DC power needs to develop a constraint table that establishes the CEBAF operational parameter space with the present pre-UIM infrastructure (power distribution and cooling tower capacities).
- 3. A combined prioritized list of FML projects should be developed and provided to OPS. The list should include a rough cost estimate, duration, impact to operations, and projected implementation plan.
- 4. Sensing and reporting on dissolved oxygen and installing a robust de-ox system should be a high priority for FML in order to ensure LCW quality is monitored and maintained.
- 5. The FML dashboard provides a good visual for system readiness. Updates to the dashboard should be provided regularly as Hot Checkout and beam operations proceed.

# **Draft Findings** Cryogenics

- Keep OPS and SRF lead (Mike Drury) informed as to the Cryo plans and availability from now until beam operations.
- Create a list of improvement projects so they can be appropriate prioritized and tracked.
- Develop a cost / benefit evaluation for the project list.
- Present a chart outlining a schedule for required downtimes for the various projects and the subsequent affect on CEBAF operations.
- Develop a bottoms up cost evaluation for the steady state budget to aid in establishing priorities (and funding) for tasks.