

Milestone #	Priority	Milestone	Date	Activities/Systems
1b		Cleanroom Ops Reliable	15-Sep-13	Final air balancing
				Vertical Laminar Flow
				Failure Mode Analysis
				Identified Modifications
3		HUPW	20-Apr-13	Permanent Humidification
				Remove bypass loop - Done
				Rinse ultra-filters offline - Done
				Install ultra-filters - Done
				Determine pipe expansion requirements - Done
				Install pipe expansion
				Startup Hot UPW System
				Corrective actions, if required
Follow up inspection				
5		GN2 Systems	15-Aug-13	Sample testing for particle source - Done
				Size filters & place contract
				Purge lines & install filters
				HPG consultant evaluates
				Permanent solution