

Milestone #	Priority	Milestone	Date	Activities/Systems
1b		Cleanroom Ops Reliable	15-Sep-13	Final air balancing, VAA tie-in scheduled - mid-June
				Vertical Laminar Flow
				Failure Mode Analysis - PO placed. Identified Modifications
				Permanent Humidification - in place
3		HUPW	14-Jun-13	Remove bypass loop - Done
				Rinse ultra-filters offline - Done
				Install ultra-filters - Done
				Determine pipe expansion requirements - Done
				Install pipe expansion - Done
				Startup Hot UPW System - Apr 6
				Issue with Boilers
				SRF can use HUPW
Corrective actions				
5		GN2 Systems	15-Aug-13	Sample testing for particle source - Done
				Filters - waiting delivery.
				Purge lines & install filters
				HPG consultant evaluates
				Permanent solution