

Milestone #	Priority	Milestone	Date	Activities/Systems
1b		Cleanroom Ops Reliable	15-Sep-13	Final air balancing
				Vertical Laminar Flow
				Failure Mode Analysis
				Identified Modifications
3		HUPW	6-May-13	Permanent Humidification
				Remove bypass loop - Done
				Rinse ultra-filters offline - Done
				Install ultra-filters - Done
				Determine pipe expansion requirements - Done
				Install pipe expansion - Done
				Startup Hot UPW System - Apr 6
				Issue with Boilers
<b>SRF can use HUPW</b>				
Corrective actions				
5		GN2 Systems	15-Aug-13	Follow up inspection & acceptance
				Sample testing for particle source - Done
				Filters to be delivered Apr 22.
				Purge lines & install filters
				HPG consultant evaluates
Permanent solution				