

6MSD Weekly Scheduling Meeting

Wednesday @ 1:30, MCC Conference Room

October 19, 2011

- 1) Glance Back and 2-Week Look Ahead (F. Pilat)..... 10 mins
- 2) PMI Report (P. Collins).....5 mins
- 3) Critical Path Service Provider Reports25 mins
 - (a) Alignment (Curtis)
 - (b) SRF (M. Drury for J. Hogan)
 - (c) EESIC (Garza)
 - (d) Software (M. Bickley)
- 4) Hall Special Report: G14/HDIce Experiment (A. Deur)20 mins
- 5) Safety Report: M. Logue5 mins
- 6) Meeting Recap and Action Items (All)5 mins



6MSD:

Glance back & look ahead

Fulvia Pilat

6MSD Meeting

October 19, 2011

Progress Wed Oct 12 – Wed Oct 19

Weeks: **23** down, **4** to go (**or 23 days to Physics?** → **November 11**)

Highlights:

- **Start-up** to operation in full swing
- **Injector set-up** in progress (first “current plot” at the 8am today)
- Test of **C100** in the SL continues
- All essential **PSS** certifications done
- **Civil** work continue → Phase 3 construction complete 8 November?

Not-so-Highlights:

- **Fire** in the tunnel last Friday, damage to MYR7S03, MTR9S04 and nearby equipment recovery plan and investigation in progress
- **Hall A** delays
- Non reproducible measurements for **C100**'s



2 weeks look ahead

- **Civil construction** work continues:
 - NE Stub work
 - Ongoing Hall D Buildings (Counting House, Tagger Area & Service Bldg)
- East Arc alignment
- **RECO** process
- Various Systems **HCO**
- **C100-1 & 2** commissioning/testing in tunnel
- Restore **5.6 GeV** machine (no C100)
- **RF** installation continues in the Linacs
- **Hall-A:** G2P Beam-line work & Target Repair
- **Hall-B:** HD-Ice work
- **Hall-C:** Qweak preps, removal HKS, final survey



JJA

Jefferson Lab

6MSD Organization

- *NO CRs & NTFs have been submitted, reviewed, and approved this week*
- **Transition 6MSD → operations**
 - **PD rotation started Monday October 17**, 0745 and 0800 am meeting reverted to the operations format
 - **Wednesday Progress/Resource Meeting and Schedule progressing** will continue until we are **back to physics**...hopefully 3-4 weeks most. Hall Physicists telling us about preparation for beam (last week Hall C, today Hall B, next week Hall A)
From next week we will include an operations report
 - **Weekly Thursday 6MSD Planning Team Meetings** is being scheduled regularly for updates, coordination and discussion of lesson learned
 - **6MSD team and organization** in place until physics
 - **Lessons learned and 6MSD post-mortem** → input to 12MSD organization



JSA

PM&IP

6MSD 10/17/11 Weekly Progress Meeting

(10/14/11 Data)

Report #23

PM&IP

- Schedule Issues: Hall D Phase 3 Tunnel Extension is ~14 Days behind schedule. (Oct. 28th completion date)
- Hall A Septum and Target: 23 days behind scheduled completion of 01 Dec
- Hall C: Colimator #1 is 5 days behind schedule
- Ops Start Up Schedule in flux.
- Resource issues: None !



PM&IP

- Other Schedule Information at https://www.jlab.org/6MSD_Integrated_Schedule/SCHEDULES/
 - **Two Week Look Ahead** - Shows all activities that have started that are not complete and any activities due to start in the next two weeks
 - **Critical Path** – Shows all MUST activities that have 2 days or less float.
 - **Schedule Variance** - Shows all MUST activities that are not 100% complete and that the Start/Finish dates have slipped by at least 5 days.

Shutdown Work Summary

Organization: Alignment

Name: Chris Curtis

Date: 19th Oct, 2011

Last Week

Work That Went Better Than / As Expected:

- Final alignment of east arc magnets completed.
- Cryomodule C100-3 fiducialization completed.
- Q-Weak target alignment underway.
- Control tie between north linac and Tagger area started.

Work That Went Slower Than Expected, Delays, and Issues:

Ongoing Shutdown Work

Table 1: Next Week's Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
PEPPO	X	Oct 21	Alignment of PEPPO components	Remainder of this week
12GeV arcs	X	October	Check on stack 15 dipoles	Possibly this week
6 Gev machine	X	Oct 28?	YR septa & region alignment	Schedule evolving. Next week
Hall D	X	October	Solenoid alignment	Second phase of solenoid alignment
G2p	X	TBD	Harp & Dump fiducialization	Harp now available
Hall C – Q-Weak	X	Nov	HKS monitoring; final alignment of detectors etc.	Start next week

Table 2: Other Upcoming Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
Hall D	X	Oct / Nov	Berm elevation / photon pipe check	Survey checks for contract completion
Hall A - G2p	X	TBD	Alignment of all downstream components and target	Additional alignment for target repair
Hall B	X	TBD	Complete target /beamline alignment	October?
Hall C - Q-Weak	X	TBD	Final alignment of detectors etc.	Continuing into November

New Work Requests Requiring Schedule Changes:

- YR area re-alignment

Permits Not Already in Hand (hot work, lifting, blind penetrations):

- None

Significant Problems Pending (delays, technical issues, resource issues, scheduling):

- Still tight for next couple of weeks

Staffing Outlook:

- OK

Shutdown Work Summary

Organization: SRF

Name: John Hogan

Date: 19-OCT-2011

Last Week

Work That Went Better Than Expected:

- N/A

Work That Went Slower Than Expected, Delays, and Issues:

- N/A

Ongoing Shutdown Work

Table 1: Next Week's Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
C100-01 Checkout	X		SRF needs to verify performance post Lrf control activities.	Microphonics studies continue.
C100-02 Checkout	X		SRF commissioning nearing completion.	Schedule still looks like it will be complete 'just in time'.

Table 2: Other Upcoming Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
TBD				

New Work Requests Requiring Schedule Changes:

- N/A

Permits Not Already in Hand (hot work, lifting, blind penetrations):

- N/A

Significant Problems Pending (delays, technical issues, resource issues, scheduling):

- The time to install and checkout C100-02 is very tight; there is no float for 'unknown' problems.

Staffing Outlook:

- Ok.

Shutdown Work Summary

Organization: EESIC

Name: Omar Garza

Date: 10-19-11

Last Week

Work That Went Better Than Expected:

Work That Went Slower Than Expected, Delays, and Issues:

Ongoing Shutdown Work

Table 1: Next Week's Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
Hall C Qweak Cavity Electronics	X	Ongoing	Building Chassis Parts Order Complete	Near Completion DAC Brds. Ordered
Hall A G2P Low Current BPM Electronics	X	Ongoing	Complete PC Brds. <2wks	PC Brds. Completed Expedite order In-House assembly
Hall A G2P Diagnostics	X	Ongoing	Cables completed Harp 1 installed, Harp 2 assembled, YAG assembled & tested	Awaiting Driver Chassis
Hall A G2P Motor Driver Chassis	X	Ongoing	Testing	Unit delivered to Software
12Gev SRF Vacuum Instrumentation	X	Ongoing	SL23, 24, 25	Going Well

Table 2: Other Upcoming Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
Injector PePpO	X	Ongoing	Beam Scrappers wiring Faraday Cup wiring Viewer wiring completed BPMs	Waiting for beamline component installation
Ops ALPBSY (I to V) Module	X	On-hold	Assembly, Testing Software	Parts Complete Brd. Procurement In-Progress
Accelerator Network Firewall Configuration	X	Ongoing	Phase I – Segment config. Phase II – Failover config. Phase III – Rules configuration Phase IV – Network Implementation	Phase I completed Going Well
Accelerator Maintenance	X	Ongoing	Diagnostics – SL, BSY Vacuum – ACC. Repairs, Hall PM	Controls complete BPMs complete Diagnostics – NL, EA, WA complete

New Work Requests Requiring Schedule Changes:

Permits Not Already in Hand (hot work, lifting, blind penetrations):

Significant Problems Pending (delays, technical issues, resource issues, scheduling):

Staffing Outlook:

Shutdown Work Summary

Organization: Controls Software

Name: Matt Bickley

Date: October 19, 2011

Last Week

Work That Went Better Than/As Expected:

-
- Work That Went Slower Than Expected, Delays, and Issues:

Ongoing Shutdown Work

Table 1: Next Week's Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
PEPPO	X	?	Viewers	Ready to test with hardware
PEPPO	X	24-Oct-11	Dipole power supply controls	Software development underway (5% complete)
PEPPO	X	24-Oct-11	Discriminator/scaler for data acquisition	Development done; testing under way
12 GeV	X	24-Oct-11	Low-level RF	"RF on" sequence remains
12 GeV	X	24-Oct-11	RF screens	Ops fault screen remains
G2P	X	14-Nov-11	New harp controls	Chassis in hand; software development under way
G2P	X	15-Nov-11	New BPM controls	Position and calibration algorithm to be developed; design out to fab
G2P	X	21-Sep-11	Viewers	Ready to test with hardware

Project & Customer	Status	Completion	Tasks	Comments/Concerns
G2P	X	31-Oct-11	Septum magnet controls	Waiting for information for last 5%;
PSS/MPS	X	15-Nov-11	CAEN power supply	Good progress; Communications with power supply through Ethernet established

Table 2: Other Upcoming Work (green = no concerns; yellow = some concerns; red = serious concerns)

Project & Customer	Status	Completion	Tasks	Comments/Concerns
12 GeV	X	14-Nov-11	IOC boot management	
CASA	X	1-Nov-11	MO monitor	Development under way
Hall A	X	1-Nov-11	IOCs moved to accelerator network	Implementation and 80% of testing done; testing remains for 20%
Operations	X		LCW monitoring	Server purchased
Operations	X	1-Nov-11	Control system write logging	Wider installation
Operations	X	14-Nov-11	Digital image management	Camera and network ready; computer to be installed
Operations	X	1-Nov-11	Confirm network changes do not impact accelerator or endstation operation	Testing 50% complete; no problems found

New Work Requests Requiring Schedule Changes:

- None

Permits Not Already in Hand (hot work, lifting, blind penetrations):

- None

Significant Problems Pending (delays, technical issues, resource issues, scheduling):

- None

Staffing Outlook:

- OK

G14 Experiment (with the HD target)

10/14/2011

A. Deur

Tasks:

- ▶ Instal and test polarized HD target in CLAS;
- ▶ Gather data (polarized photons on polarized protons and **deuterons**) with unprecedented efficiency (1 week of beam on HD = 10 weeks of beam on FROST, previous CLAS polarized target).
- ▶ Test a polarized HD target cell under electron beam condition;


The HD target

Presented in May : https://userweb.jlab.org/~deurpam/HD_for_mcc.pdf

- ▶ **Polarized solid target** made of Hydrogen-Deuteron crystal.
- ▶ **Very challenging technology** balanced by advantages.
- ▶ **JLab is the only place with HD target.**

HD target advantages:

- * **High density** (solid), **high polarization** (H:75%, D:40%) **constant in time** (no loss).
- * Low magnetic field. ⇒ **Transverse target in CLAS** may be possible for **electron beam**.
- * **No dilution** by unwanted material (*in principle*):



⇒ **Unprecedented efficiency** to gather data. (note: in practice, ~77% happy)

- * Hard work: making target cell and transfer it into experimental area. Once done, **easy to use**.
- * Need several good HD cells: accidental polarization loss (power failure, cryogenic failure, beam scrapping...) is **not recoverable**.

April-May installation

HD target was installed in CLAS. However, it did not cool properly due to a solder plug in a thin copper tube.

⇒ No HD cell installed (no test done on HD cell); !

⇒ No beam on HD target.

Benefits of the April-May work:

- Experience in **installing** and partly **operating** the whole target system;
- Superconducting (3) and warm (1) HD **magnets tested** and operated;
- Polarimetry system tested. **Polarization signals seen** where expected; Noise in Hall assessed.
- **Transfer successfully** a HD cell from HD Lab to entrance of In Beam Cryostat.

Present status

- In Beam Cryostat **in CLAS and cooling** (IBC was already cooled once successfully in the HD Lab and operated at 35 mK).
- Status of HD cells: **-1 good cell**: 52% H polarization, 19% D polarization. As good as best BNL cells.
 - Cell polarization now **34% D** (23% H).
 - **1 Test cell** (long pol. lifetime with a few % pol.)
 - Batch of **3 new cells** being made, to be **available in January**.
- Hall B repairs (1752 Drift Chamber channels repaired. Now working on Scintillators).

Plan

- Next week: Check **In Beam Cryostat operation with the test cell.**
- Test **H to D polarization transfer**. 1 method (50% efficient) successful in HD lab cryostat. Will try another method more difficult but potentially 100% efficient. (Need the good IBC field homogeneity.)
- Mid-Nov: Install good cell and **start G14 experiment**: (polarized photons on polarized HD, mostly D). **G14: best shot at unravelling the excited state spectrum of the nucleon, the original raison d'être of CLAS.**
 - G14 VIPs & contacts:
 - Spokespersons: F. Klein & A. Sandorfi
 - RC: Ken Livingston, Bryan McKinnon, Mahbub Khandaker, Pat Collins, Franz Klein.
 - PDL: Alexandre Deur (weeks), Stepan Stepanyan (week-ends).
 - wiki: http://clasweb.jlab.org/rungroups/g14/wiki/index.php/Main_Page
- May 2012: Test HD target under **electron beam** condition: uncharted territory. Transverse target in CLAS with electron beam **open a large physics programs. Critical information for Hall B12 GeV** program.





What is important to us that MCC should know


- Start with 1 week (or as long as we are allowed) of **1-pass, max pol. beam**. Then, 2-passes beam.
 - Hall A will not run until Dec. and Hall C initially does not require pol.
- Bother: Photon beam from tagger's diamond has **coherent edge jittering**. Pol. scramble for G14.
 - Due to diamond vibrations or/and beam instability.
 - Will be investigated at the start of G14.

What is important to us that MCC should know

Polarized photon beam






Remove incoherent bremsstrahlung effects and channel-to-channel fluctuations



What is important to us that MCC should know

□ Data collected showed a drift in the coherent-edge position



Typical drift in coherent-edge position

Enhancement

What is important to us that MCC should know

- Start with 1 week (or as long as we are allowed) of **1-pass, max pol. beam**. Then, 2-passes beam.
- Bother: Photon beam from tagger's diamond has **coherent edge jittering**. Pol. scramble for G14.
- Beam characteristics for G14 and HD target operations.

What is important to us that MCC should know

ACCELERATOR REQUIREMENTS (I)

for circularly polarized photon beam:

- ✗ beam current up to 60 nA (photon beam produced on 10^{-4} r.l. radiator)
- ✗ instability of beam current < 5%
- ✗ accuracy of beam energy 5×10^{-4} (instability of $E_{\text{beam}} < 10^{-4}$)
- ✗ beam divergence at 2C24A: < 100 μrad
- ✗ beam spot size at tagger harp: $\sigma_x, \sigma_y < 150 \mu\text{m}$
- ✗ beam position instabilities at 2C21A and 2C24A: < $\pm 100 \mu\text{m}$
- ✗ max. electron beam polarization (direct reporting)
- ✗ beam charge asymmetry < 5×10^{-4}
- ✗ beam halo at tagger harp (shoulder/peak) $\sim 10^{-4}$
- ✗ bleed-through from other halls < 10^{-3}
- ✗ under no circumstances must the beam spot position on the tagger dump be adjusted by changing the tagger magnet current
- ✗ machine fast shutdown interlocked with tagger magnet

F. Klein

What is important to us that MCC should know

ACCELERATOR REQUIREMENTS (II)

for linearly polarized photon beam:

- ✗ beam current up to 20 nA
- ✗ instability of beam current < 5%
- ✗ accuracy of beam energy 5×10^{-4} (instability of $E_{\text{beam}} < 10^{-4}$)
- ✗ parallel beam: beam spot size at 2C21A and 2C24A: $\sigma_x, \sigma_y < 150 \mu\text{m}$
- ✗ difference in spot size at 2C21A and 2C24A: < 50 μm
- ✗ beam position instabilities at 2C21A and 2C24A: < $\pm 100 \mu\text{m}$
- ✗ beam halo at tagger harp (shoulder/peak) $\sim 10^{-4}$
- ✗ bleed-through from other halls < 10^{-3}
- ✗ all magnets between 2C21A and tagger must be off
- ✗ under no circumstances must the beam spot position on the tagger dump be adjusted by changing the tagger magnet current
- ✗ machine fast shutdown interlocked with tagger magnet

F. Klein


What is important to us that MCC should know

ACCELERATOR REQUIREMENTS (III)

for electron beam tests:

- ✗ Spring '11: beam current below 0.5 nA (CLAS start counter still in place, upstream beam line being changed from photon to electron setting)
- ✗ Dec '11 or May '12: beam current below 10 nA (upstream beam line being changed and minitorus installed instead of start counter)
- ✗ tagger magnet de-energized (electron beam onto dump behind Faraday cup)
- ✗ use raster magnet to radiate the central part of HDice target uniformly
- ✗ beam spot size at 2C24A: $\sigma_x, \sigma_y < 150 \mu\text{m}$
- ✗ beam position instabilities at 2C21A and 2C24A: $< \pm 150 \mu\text{m}$
- ✗ beam halo at tagger harp (shoulder/peak) $\sim 10^{-4}$
- ✗ bleed-through from other halls $< 10^{-3}$

F Klein



SAD ES&H Report
October 2011