

ID	Task Name	Duration	Start	Finish	% Complete	Timeline											
						Aug	Sep	Qtr 4, 2020		Nov	Dec	Qtr 1, 2021		Feb	Mar	Qtr 2, 2021	
1	SITE - Tunnel Fire Suppression	415 days	2/11/20	3/31/21	41%												
2	Design	22 days	2/11/20	3/3/20	100%												
4	Procurement	87 days	5/22/20	8/17/20	100%												
9	Construction	241 days	8/3/20	3/31/21	33%												
10	Contract Period of Performance	233 days	8/11/20	3/31/21	25%												
11	Accelerator Down	173 days	9/21/20	3/12/21	15%												
12	Pre-Construction Activities	42 days	8/5/20	9/16/20	100%												
16	Mobilization and Kick-off	45 days	8/3/20	10/15/20	100%												
17	CCR 1/2 - Upgrade Fire Detection Loops	0 days	9/25/20	9/25/20	100%												
18	CCR 3 - COVID Impacts	1 day	10/1/20	10/1/20	0%												
19	BFPE Construction Schedule	95 days	9/22/20	2/4/21	22%												
1	Zone 4/5 Pre-construction Activities	36 days	9/23/20	11/11/20	100%												
5	Zone 4/5 Tunnel Construction	28 days	10/19/20	11/25/20	50%												
10	Zone 6 & BSY Pre-construction Activities	39 days	11/23/20	1/19/21	0%												
14	Zone 6 & BSY Tunnel Construction	60 days	10/27/20	1/21/21	24%												
19	Zone 1/7 Pre-construction Activities	11 days	1/12/21	1/26/21	0%												
23	Zone 1/7 Tunnel Construction	27 days	11/24/20	1/4/21	6%												
28	Zone 2/3 Pre-construction Activities	26 days	10/26/20	12/1/20	0%												
32	Zone 2/3 Tunnel Construction	24 days	12/15/20	1/19/21	14%												
37	Complete As-Built Drawings	10 days	12/28/20	1/11/21	0%												
38	Final All Zones & OT	10 days	1/22/21	2/4/21	0%												
39	Fire Alarm Work	91 days	9/22/20	1/29/21	14%												
21	Close-out and punchlist	14 days	1/30/21	2/12/21	0%												
22	End Date	0 days	2/12/21	2/12/21	0%												

Project: SITE - Tunnel Fire Supp Date: 11/12/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			