

Milestone #	Priority	Milestone	Date	Activities/Systems
1a	1	Cleanrooms Available	Complete 21-Feb-13	Pressurization
				Temporary Humidification
				Dehumidification
				Repair Coiling Door
				Seal Supply Ducts
1b		Cleanroom Ops Reliable	15-Sep-13	Final air balancing
				Vertical Laminar Flow
				Failure Mode Analysis
				Identified Modifications
				Permanent Humidification
2b		UPW Final Water (ambient water meets specs)	Complete 26-Feb-13	Burn-in Period Completes
				Sample results met specs
				Pipe Supports Corrected
				Follow up inspection
3		HUPW	1-Apr-13	Remove bypass loop
				Rinse ultra-filters offline
				Install ultra-filters
				Determine pipe expansion requirements
				Install pipe expansion
				Follow up inspection
5		GN2 Systems	15-Aug-13	Sample testing for particle source
				Size filters & place contract
				Purge lines & install filters
				HPG consultant evaluates
				Permanent solution