

Milestone #	Priority	Milestone	Date	Activities/Systems
1a	1	Cleanrooms Available	22-Feb-13	Pressurization
				Temporary Humidification
				Vertical Laminar Flow
				Dehumidification
				Repair Coiling Door
				Seal Supply Ducts
1b		Cleanroom Ops Reliable	15-Sep-13	Final air balancing
				Failure Mode Analysis
				Identified Modifications
				Permanent Humidification
2a	2	UPW Acceptable Water	Complete 11-Feb-13	Install Final Filters
				Check performance with makeup water
				Start 3-day burn-in period
				Connect Alarm to BAS
2b		UPW Final Water	1-Mar-13	Burn-in Period Completes
				Sample results met specs
				Pipe Supports Corrected
				Follow up inspection
3		HUPW	1-Apr-13	Remove bypass loop
				Rinse ultra-filters offline
				Install ultra-filters
				Determine pipe expansion requirements
				Install pipe expansion
Follow up inspection				
4	3	Acid Delivery Systems	Complete 7-Feb-13	Acid Supply & Waste System
				Leak Detection System
				Acid Chilled Water
				Remote Control Panel - 3/15/13
5		GN2 Systems	15-Aug-13	Sample testing for particle source
				Size filters & place contract
				Purge lines & install filters
				HPG consultant evaluates Permanent solution
6		Fire Protection Systems	Complete 12-Feb-13	Fire Suppression for Tools
				Fire Stop T-trench
				CR Coiling Doors tie to FAP