

Activity ID	Activity Name	Start	Finish	Physical % Complete
CP_CB-CC_615	Complete CP1 4.5K Cold Box System Software Bench Testing	01-Oct-19 A	19-Dec-19 A	100%
CP_CB-CC_645	Complete CP1 4.5K Cold Box System Software On Site Check-out	17-Feb-20	31-Mar-20	0%
CP_CB-CC_650	Complete CP1 4.5K Cold Box System Software Testing During Commissioning	22-Sep-20	19-Oct-20	0%
L4_CS_CP_1070	COMP: Cryoplant #1 Commissioning Complete		13-Nov-20	0%