

# Jefferson Lab Alignment Group

## DATA TRANSMITTAL

TO: Ed Winslow

DATE: 12 Apr 2000

FROM: Rich Schwartz

Checked: # : 593

### DETAILS:

Below are the results from an asbuilt survey performed on the ESR-CTF Transfer line piers. Units are in decimal feet.

<u>STATION</u>	<u>ASBUILT ELEVATION</u>	<u>PRPOSED ELEVATION</u>	<u>DELTA</u>
14	38.63	38.63	0.00
15	38.19	38.23	- 0.04
16	38.50	37.83	0.67
17	37.45	37.43	0.02
18	37.00	37.03	-0.03
19	36.66	36.63	0.03
22	35.44	35.43	0.01
23	35.03	35.03	0.00
24	34.69	34.68	0.01
25	34.49	34.43	0.06
26	34.33	34.28	0.05
30	34.28	34.28	0.00
31	34.44	34.43	0.01
32	34.71	34.68	0.03
33	35.07	35.03	0.04
34	35.47	35.48	-0.01
35	35.05	35.03	0.02
36	35.57	35.60	-0.03
37	37.13	37.11	0.02
38	37.57	37.55	0.02

