

# Energy Reach, Cryo, etc.

Jay Benesch

# StayTreat Statistics

- Three days – July 15-17
- 12 Sessions
- 56 Presentations
- 46 Presenters
- ~30-50 participants, 104 invited with warning that room holds ~65
- <https://www.jlab.org/indico/conferenceDisplay.py?confId=109>

# Fall 2015 (Arne)


## CEBAF Fall 2015 Beam Operations

Index	Name	Task Description	Start	End	Effort	Sep 2015				Oct 2015				Nov 2015				Dec 2015							
						31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28		
<b>7</b>	<b>Physics 12GeV Initial Ops</b>		<b>Mon 2015-10-26 21:00</b>	<b>Sat 2016-10-01 00:00</b>	<b>16.0</b>																				
<b>7.1</b>	<b>Physics Period I: E&gt;2GeV/pass</b>		<b>Mon 2015-10-26 21:00</b>	<b>Mon 2015-12-21 06:00</b>	<b>7.0</b>																				
7.1.1	Machine restoration	CEBAF 5.5pass E=12GeV...	Mon 2015-10-26 21:00	Mon 2015-11-02 20:00	1.0																				
7.1.2	12GeV optics/procedure finaliz...	CEBAF 5.5pass E=12GeV...	Mon 2015-11-02 20:00	Wed 2015-11-25 06:00	3.2																				
7.1.3	Thanksgiving Break		Wed 2015-11-25 06:00	Tue 2015-12-01 16:00	0.0																				
7.1.4	12GeV optics/procedure finaliz...	CEBAF 5.5pass E=12GeV...	Tue 2015-12-01 16:00	Mon 2015-12-21 06:00	2.8																				
<b>10</b>	<b>Cryogenic Tasks</b>		<b>Mon 2013-09-30 00:00</b>	<b>Mon 2015-12-21 06:00</b>	<b>1.0</b>																				
10.23	Cryo Restoration: CHL1, CHL2 on...		Mon 2015-09-21 21:00	Mon 2015-10-12 21:00	0.0																				
10.24	CHL1->SC1->South Linac, CHL2->S..		Mon 2015-10-12 21:00	Mon 2015-12-21 06:00	0.0																				
<b>11</b>	<b>SRF related activities</b>		<b>Wed 2013-08-28 19:00</b>	<b>Mon 2015-10-26 21:00</b>	<b>2.0</b>																				
11.12	C20 RF Trip Data Accumulation	24/7 operations	Mon 2015-10-12 21:00	Mon 2015-10-26 21:00	2.0																				
<b>13</b>	<b>Safety Systems Group Tasks</b>		<b>Fri 2013-09-06 16:00</b>	<b>Sat 2015-10-03 00:00</b>	<b>2.7</b>																				
<b>13.3</b>	<b>PSS Certification 2015 Summer !</b>		<b>Mon 2015-09-21 06:00</b>	<b>Sat 2015-10-03 00:00</b>	<b>2.7</b>																				
13.3.1	PSS pre-checks		Mon 2015-09-21 16:00	Thu 2015-09-24 00:00	0.6																				
13.3.2	PSS Static Certification		Thu 2015-09-24 16:00	Mon 2015-09-28 00:00	1.0																				
13.3.3	PSS Functional Certification		Mon 2015-09-28 16:00	Fri 2015-10-02 00:00	1.0																				
13.3.4	PSS Functional Certification F..		Fri 2015-10-02 16:00	Sat 2015-10-03 00:00	0.2																				

All effort and duration values are in weeks. 24/7 scenario



# Gradient Maintenance (Arne)



- C20/C50 performance degradation:
  - 0.21 MV/m – year (~34 MeV/pass - year).
  - Cause of degradation is unknown, actively being investigated.
- C100 insufficient data to date to reliably estimate degradation, if any.
- Commissioning vs. Operations cavity performance:
  - $78\% < \frac{\text{Operational Gradient}}{\text{Commissioning Gradient}} < 94\%$

# Energy Reach (Jay)


- See Drury talk 7/15 1330 at <https://www.jlab.org/indico/conferenceDisplay.py?confId=109>
- Nine modules completed of eleven scheduled as of 7/14
- Eleven cavities not processed of 72: eight cold window leaks, 2 CWWT sensors damaged in process, one prior CWWT dead
- Net 70% of scheduled cavities processed
- Two or more days are spent in pre/post measurements which have no operational utility. I urged that they not be done, but
- SRF is not using the procedure which worked in 1990s
- SRF is not using all available RF power nor challenging the gradients Drury decided were limits during 2012 re-commissioning (which was also of no operational utility)

# CHL 2 – 4K box

- Didn't meet LN2 consumption spec: 200 l/hr vs 70 l/hr
- Linde replacing internal heat exchanger with external under “warranty”, minimal JLab cost
- Hope to get to 60 l/hr
- Complete end of August or early September
- See 7/15 0955 talk by Jonathan Creel at <https://www.jlab.org/indico/conferenceDisplay.py?confId=109>

# SC1 Repair Using SNS Compressor (Creel)

- Moved our wheel and backplate to the SNS compressor
- JLAB modified SNS compressor
  - LN2 supply and LN2 return connections
  - Magnetic bearing power and controls feedthroughs (x4)



# SC1 CC4 Plan Forward (Creel)

- Estimate about 1 months of work remaining
  - Pull a vacuum on process piping
    - Check bearing controls
    - Test run compressor (balance and bearing control)
  - Visit from AL/S2M to certify bearings ready
  - Install vacuum shell and establish vacuum
  - Clean up system
  - Utubes and cooldown
  - Test by pumping down

*No quote yet on AL/SCM repair of our CC4*



# Constraint on LLRF/Laser System (Grames)

Beam Condition	Hall D	Halls A, B, C
• Beam @ 1 - 4 passes	249.5 MHz	499* MHz (3-hall) 1 @ 249.5 MHz (4-hall)
• Beam @ 5 <sup>th</sup> pass (Hall D OFF)	OFF	499* MHz
• Beam @ 5 <sup>th</sup> pass (Hall D ON)	249.5 MHz	249.5 MHz



\*Halls A, B, C can operate at 249.5 MHz generally if desired.

## Major upgrade tasks

- Add a 4<sup>th</sup> fiber laser, combine with other 3 on laser table
- Generate bunch trains at both 499 and 249.5 MHz
- Achieve similar and reliable functionality at both rep rates
  - Means bunch length setup, procedures, mapping laser:rate:hall, etc.
- Demonstrate “sharing” of 3-beam chopper

# Beam Chopping (Grames)

- The chopping system comprised of 3 physical “time window” apertures @ 499 MHz, defines the longitudinal acceptance.
- 3-hall operation allows each hall to have a unique aperture
- 4-hall operation requires two beams sharing one aperture
  - When D is low current 10’s-100’s nA can share with B
  - When D is high current 100’s-1000’s nA must share with A or C
- An alternative to sharing is to build a 250 MHz chopping system



# SHMS suggestions (1)

- Buy workstation for TOSCA and external RAID array, ~\$15K
- Buy two Opera MP use licenses, ~\$15K
- Assign or hire someone to take over the model MH Moore developed and add upstream horizontal BE to it
- Develop a table of kinematics settings of the SHMS for all approved experiments and estimate magnet settings for each
- Solve model for each case, four cores for each of two cases simultaneously (two 3.4 GHz 6C processors, 256 GB RAM)
- Use post-processor to determine particle paths to detector package and primary beam to dump. Modify iron shielding on dump beam tube as needed.
- May want to buy additional Opera Optimizer licenses to have it adjust the magnet currents to refine spectrometer optics

# SHMS suggestions (2)

Request that Ruben Fair's SC magnet group design a new HB magnet with  $\sim 7.5$  degree minimum angle. This should allow enough magnetic and radiation shielding to get unscattered beam to dump and prevent the magnet internals from disintegrating due to radiation damage. Begin construction  $\sim 2020$  so it's ready before the HB dies.