

Table with columns: Activity ID, Proj ID, CR 11-006, Activity Name, Start, Finish, Original Duration, Budgeted Labor Cost, Budgeted Labor Units, Budgeted Material Cost, Budgeted Total Cost, Budgeted Nonlabor Cost, Total Float, Success, and a Gantt chart section for years 10-15.

Legend for Gantt chart symbols: Primary Baseline (black), Remaining Work (green), Actual Work (blue), Critical Remaining Work (red), Baseline Milestone (black diamond), Milestone (grey diamond).

Table with columns: Activity ID, Proje ID, CR 11-006, Activity Name, Start, Finish, Original Duration, Budgeted Labor Cost, Budgeted Labor Units, Budgeted Material Cost, Budgeted Total Cost, Budgeted Nonlabor Cost, Total Float, Success... 10, FY2011, FY2012, FY2013, FY2014, FY2015. Includes sub-sections 1.5.4.4 CRATES/RACKS and 1.5.4.5 LOGIC, HV.

Legend: Primary Baseline (blue line), Remaining Work (green box), Actual Work (red box), Baseline Milestone (blue diamond), Critical Remaining Work (red box), Milestone (black diamond).

Activity ID	Proj ID	CR 11-006	Activity Name	Start	Finish	Original Duration	Budgeted Labor Cost	Budgeted Labor Units	Budgeted Material Cost	Budgeted Total Cost	Budgeted Nonlabor Cost	Total Float	Success...	10	FY2011	FY2012	FY2013	FY2014	FY2015
1.5.6.3 CRYOGENICS				05-Jan-10 ...	02-Apr-12 ...	111.40	\$100,410.00	50.00	\$133,779.74	\$234,189.74	\$0.00	28.00							
1563005	12...		Release U-tube Fabrication Drawings (CRYOGENICS)	05-Jan-10 ...	09-Jul-10 ...	26.00	\$4,303.60	2.00	\$0.00	\$4,303.60	\$0.00	82.80	1563006						
1563006	12...		Proc U-tubes (CRYOGENICS)	01-Jul-10 0...	15-Dec-10...	23.20	\$0.00	0.00	\$17,580.56	\$17,580.56	\$0.00	82.80	1562150						
1563010	12...		Release Warm Gas Plumbing Fabrication Drawings (CRYOGENICS)	05-Jan-10 ...	09-Jul-10 ...	26.00	\$19,610.00	11.00	\$0.00	\$19,610.00	\$0.00	85.00	1563011						
1563011	12...		Proc Warm Gas Plumbing (CRYOGENICS)	16-Jun-10 ...	30-Nov-10...	23.20	\$0.00	0.00	\$17,580.56	\$17,580.56	\$0.00	85.00	1562150						
1563015	12...		Release Transfer Line Fabrication Drawings (CRYOGENICS)	05-Jan-10 ...	09-Jul-10 ...	26.00	\$25,598.80	14.00	\$0.00	\$25,598.80	\$0.00	81.60	156301...						
1563016	12...		Proc Transfer Line (CRYOGENICS)	04-Jun-10 ...	30-Dec-10...	28.20	\$0.00	0.00	\$68,124.69	\$68,124.69	\$0.00	81.60	1562150						
1563017	12...		Proc Cryo Distribution for Magnet (Labor) (CRYOGENICS) FY10	12-Jul-10 0...	30-Sep-10...	11.60	\$10,536.00	4.00	\$0.00	\$10,536.00	\$0.00	84.40	1563017a						
1563017a	12...		Proc Cryo Distribution for Magnet (Labor) (CRYOGENICS) FY11	01-Oct-10 ...	11-Feb-11...	17.40	\$16,308.00	6.00	\$0.00	\$16,308.00	\$0.00	84.40	151180						
1563018	12...	11-006	Proc Cryo Distribution for Magnet (Procurement) (CRYOGENICS)	05-Jan-12 ...	02-Apr-12 ...	12.20	\$0.00	0.00	\$25,000.00	\$25,000.00	\$0.00	28.00	151180						
1563020	12...		Release Cryogenic Instrumentation Drawings (CRYOGENICS)	05-Jan-10 ...	09-Jul-10 ...	26.00	\$24,053.60	13.00	\$0.00	\$24,053.60	\$0.00	81.60	156215...						
1563025	12...	11-006	Proc Cryogenic Instrumentation (CRYOGENICS)	02-Aug-10 ...	30-Dec-10...	20.20	\$0.00	0.00	\$5,493.93	\$5,493.93	\$0.00	81.60	1562150						

— Primary Baseline
 — Remaining Work
 — Critical Remaining Work
 ◆ Baseline Milestone
 ◆ Milestone