

LSD SCHEDULE STATUS

27 FEB 2013

COUNTDOWN TO END OF SHUTDOWN

6 months, 22 days



29 weeks



203 days

D. Napier
P. Collins
C. Fragapane

END OF JAN 2013 PROGRESS

- COMPLETED.....ALL FILES ON WEBSITE

- RESOURCE PROVIDER CHANGES - STATUS
 - S&A - NO CHANGES NEEDED, STAFFING REQUEST → W. OREN
 - MAG MEAS - NO CHANGES NEEDED, STAFFING REQUEST → W. OREN
 - MSINST - CHANGES RECEIVED AND IMPLEMENTED, STAFFING REQUEST → W. OREN

 - DC POWER - RSR CHANGES RECEIVED AND IMPLEMENTED, MORE TO COME

 - ELECTRICIANS - CHANGES RECEIVED - TO BE IMPLEMENTED
 - RF GROUP - CHANGES RECEIVED - TO BE IMPLEMENTED

 - SAFETY SYSTEMS - BEING REVIEWED BY GROUP LEADER
 - I&C - BEING REVIEWED BY GROUP LEADER
 - OPERATORS - BEING REVIEWED BY GROUP LEADER
 - SOFTWARE (NON-12GEV) - BEING REVIEWED BY GROUP LEADER

END OF FEB 2013 PROGRESS

- PROGRESS SHEETS SENT OUT: FEB 27
- DUE BACK TO PMI: **COB MARCH 4**

- 12GEV PROGRESS MEETINGS:
 - FEB 28 & MARCH 1
- LSD & 12GEV PROGRESS IMPLEMENTATION:
 - WEEK OF MARCH 4
- FINAL FILES/ANALYSIS:
 - **MARCH 8**

CHANGE REQUESTS/NTF

- RESOURCE PROVIDER CHANGES (NTF) – PMI/D. NAPIER
- BEAM DELIVERY MILESTONES (NTF) – PMI/D. NAPIER
- ROLL UP HALL B & C 12GEV SCHEDULES (NTF) – PMI/D. NAPIER
- RADCON CARM/BOUNDARY MONITORS (CR) – K. WELCH
- CM RE-COMMISSIONING PLAN CHANGES (CR/NTF) – M. DRURY
- 12GEV ETC CHANGES (TO REFLECT LABOR INCREASES)? (CR)
 - 12GEV ACCELERATOR (+49)
 - BEAM TRANSPORT HAS CHANGES ALREADY IN LSD (22 OF THE 49)
 - OTHER WBS...
- FEL ADMIRAL RE-PLAN (CR/NTF) – D. WALKER
- HIGH POWER BEAM DUMP DETAILED SCHEDULE (CR/NTF) – K. WELCH
- LOSS OF GRADIENT PLAN (CR) – J. PREBLE
- BUBBLE CHAMBER (CR) – R. SULEMAIN
- CRYOGENICS PLAN (CR/NTF) – W. OREN