

Dr. Sandorfi,

Here is a matrix overview of the expected alarm functions. We will rewire today to make it so that an alarm from the pump room detector will NOT turn on the main space fan as we had discussed yesterday.. We will break things down to the component level for the test and get you a copy of the completed paperwork after the test is over tomorrow.

This is our expected alarm function:

		ALARM FUNCTIONS				
		Main Space Horns and Beacons	Dewar Storage Horns and Beacons	Main Space Dampners, Door & Fan	Pump Room Dampeners and Fan	ODH Monitoring Panel Indication
ALARM AREAS	Main Lab (2 hi + 1 low detector)	X		X	X	X
	Pump Room	X			X	X
	Work Room	X		X		X
	Dewar Storage		X			X

Does this seem in line with what you are expecting / what we discussed?

Thanks,  
Bob