

Jefferson Lab Alignment Group

Data Transmittal

TO: J. Fischer DATE: 17 Jan 2014

FROM: Kelly Tremblay Checked: cwg #: B1536

DETAILS:

data: inspection\hallb\torus lifting frame\140103A & 140117A

Below are the results from the inspection of the Hall B torus coil lifting fixtures 3, and 4. For each frame, a right-handed coordinate system was established centered on the bisected plane between planes formed by the top and bottom holes (using points BH1, BH2, BH3, and BH4 respectively). The bisected planes formed the Y plane. The rotation about the vertical axis was set using an average line between the top and bottom holes BH1. For Frame 3, a Z axis was established using the mid-point of the BH1 top bottom line and the mid-point of the BH2 top to bottom line. For Frame 4, a Z axis was established using the mid-point of the BH3 top bottom line and the mid-point of the BH4 top to bottom line. Values are in inches. Point names are labeled on the frame for reference.

Frame 3						
Тор	Flatness: 0.019 Passed Flatness Requirement					
Point Name	Χ	Υ	Z	Delta to plane		
BH1_TOP	0.024	3.483	-0.030			
BH2_TOP	0.027	3.501	134.330			
BH3_TOP	71.996	3.489	114.684			
BH4_TOP	76.365	3.502	11.162			
BH5_TOP	50.274	3.074	47.014	-0.409		
BH6_TOP	20.863	3.096	80.038	-0.387		
Bottom	Flatness: 0.034 Passed Flatness Requirement					
Point Name	Χ	Υ	Z	Delta to plane		
BH1_BOT	-0.024	-3.500	0.030			
BH2_BOT	-0.027	-3.482	134.308			
BH3_BOT	71.779	-3.513	114.669			
BH4_BOT	76.317	-3.479	11.215			
BH5_BOT	50.351	-2.924	47.090	-0.576		
BH6_BOT	20.949	-2.902	80.061	-0.598		

Frame 4							
Тор	Flatness: 0.016 Passed Flatness Requirement						
Point Name	Х	Υ	Z	Delta to plane			
BH1_TOP	-0.039	3.485	-0.045				
BH2_TOP	5.787	3.492	134.295				
BH3_TOP	76.848	3.482	111.597				
BH4_TOP	76.865	3.499	7.918				
BH5_TOP	52.264	3.046	44.868	-0.443			
вн6_тор	24.460	3.064	79.242	-0.425			
Bottom	Flatness: 0.013 Passed Flatness Requirement						
Point Name	Χ	Υ	Z	Delta to plane			
BH1_BOT	0.039	-3.494	0.045				
BH2_BOT	5.802	-3.482	134.208				
BH3_BOT	76.729	-3.495	111.612				
BH4_BOT	76.712	-3.487	8.001				
BH5_BOT	52.301	-2.936	44.876	-0.553			
BH6_BOT	24.326	-2.930	79.143	-0.560			