

## Hall A - SoLID Magnet Control Systems – Meeting Minutes

**Date:** January 15, 2020

**Time:** 10:00 – 11:00

*Attendees:* Aaron Brown, Brian Eng, Pablo Campero, George Jacobs, Steven Lassiter, Tyler Lemon, Marc McMullen, and Whit Seay

### 1. *Constant Current Source (CCS) board design and assembly*

- 1.1. Marc McMullen completed PCB routing for CCS, design done in Altium
  - 1.1.1. Improvements of routing and components' location were discussed and agreed
  - 1.1.2. Parts and components to populate the CCS boards ordered
- 1.2. Steven Lassiter mentioned that only 24 VDC voltage source will be used for CCS boards
- 1.3. CCS boards will be used specifically for Rh/Fe resistive temperature sensors

### 2. *PLC programming*

- 2.1. SoLID magnet PLC logic to control JT valves will be based on the HMS PLC routines
  - 2.1.1. PID control over the JT valves is required for cool-down operations
- 2.2. Whit Seay will contact DSG when axial load cells and radial controller are available
- 2.3. Status of the PLC routine for the Rh/Fe temperature sensors readout
  - 2.3.1. PLC routine has the calibration tables for the sensors
  - 2.3.2. Noted that temperature sensor's names in the instrumentation spreadsheet are different from PLC tag names used in the PLC routine
- 2.4. Magnet power supply remote crate has not been defined
  - 2.4.1. Specification for remote crate and PLC programming will be on hold
- 2.5. To measure magnetic field a hall probe or a NMR unit could be used, not defined yet
  - 2.5.1. PLC programming to read magnetic field will have both options
  - 2.5.2. Potentially a gauss-meter *Cryomagnetics, GM-700* series will be utilized

### 3. *HMI programming*

- 3.1. *Radiation Screen and Coil Shell Temperature* HMI screen is in progress
  - 3.1.1. Pablo Campero will add temperature average, max, and min parameters to the screen.
  - 3.1.2. Whit Seay agreed with the preliminary design of the HMI screen
- 3.2. NX 12 isometric view to show temperature sensors located at the magnet "Neck" in progress

### 4. *Instrumentation status*

- 4.1. Allocated racks have standard dimensions 19''x78''
  - 4.1.1. Plan to move racks from room TED 1544, so these can be more accessible
- 4.2. Steven Lassiter provided to DSG a copy of the *SHMS Controls and Instrumentation* manual to be used as a reference
- 4.3. Steven Lassiter will share the service tower P&I diagram with DSG group
  - 4.3.1. The vendor to build the SoLID magnet service tower has not been defined yet, currently, there are two designs under consideration
- 4.4. Information about standalone heater exchanger controller will be provided by Steven Lassiter