

## Hall D Slow Controls Meeting

**Date: August 8, 2019**

**Time: 10:00AM – 10:30AM**

*Attendees: Peter Bonneau, Aaron Brown, Pablo Campero, Hovanes Egiyan, Brian Eng, Tyler Lemon, Nick Sandoval, Scot Spiegel, Beni Zihlmann*

1. Solenoid cool down further delayed.
  - 1.1. Previous August 15, 2019 drop-dead date for start of cool down no longer applies as fall run has also been delayed.
2. Hall D slow controls servers will be updated to RHEL 7 in August
  - 2.1. Sequence of update:
    - 2.1.1. Update farm machines used for DAQ and analysis.
    - 2.1.2. Update slow controls servers, reserving IOC server for last.
    - 2.1.3. Migrate all IOCs running on IOC server to a RHEL 7 machine and test IOC components on new OS.
    - 2.1.4. Update IOC server to RHEL 7.
    - 2.1.5. Migrate all IOCs back to IOC server.
3. Solenoid PXI
  - 3.1. Brian Eng to swap PXI controllers to test latest model in Hall D.
    - 3.1.1. PXI assigned same static IP address as one currently in hall to potentially allow controllers to be swapped without having to reconfigure network settings.
4. BCAL WEDM screens
  - 4.1. BCAL chillers' flow readback added to CSS and WEDM screens.
  - 4.2. New PVs for flows did not appear to be working in WEDM.
  - 4.3. After meeting, Tyler Lemon found typo in PV names causing error. Typo corrected; PVs now work in WEDM.
5. DIRC
  - 5.1. Optical box installed in Hall D.
  - 5.2. Cables will be run to optical box to verify lengths and prepare for final connection to detector.
6. Other
  - 6.1. ComCal chiller set up and integrated into PLC controls system.
  - 6.2. Pair-Spectrometer HV reset implemented. Reset operations will be verified using PLC.