

Hall A Dipole PLC Project Status

May 15, 2019

DSG Staff: Brian Eng

1. Regarding testing code on the new PLC

1.1. Will perform a modified procedure based on the Dynapower test procedure.

1.1.1. Found a discrepancies in what the old procedure says should happen versus what actually does (which matches the code).

1.2. Documented new test procedure.

1.2.1. Need to have procedure reviewed by someone else to make sure they get the same results.

2. PLC Networking

2.1. IP assigned on Hall A slow controls (.188) subnet.

2.2. Project file updated to use this (may need to revert back to USB depending on which is easier to connect in Hall A).