

Hall A Project Status

May 22, 2019

DSG Staff: Pablo Campero, Amanda Hoebel, Tyler Lemon

1. Assembled supermodules for BigBite Calorimeter.

- 1.1. Wrapped 86 lead glass block's light guides with aluminum foil.
 - 1.1.1. Cleaned light guides.
 - 1.1.2. Cut foil in 4.25" x 5" squares.
- 1.2. Cleaned 210 spring plates.
- 1.3. Glued 369 springs to spring plates and glued those 369 spring plates to 41 end plates of supermodule support frames.
- 1.4. Completed 8 supermodules(in all 13 supermodules) and moved completed supermodules to storage shelf in EEL 126.

2. HCAL Cables

- 2.1. Generated ~186 labels.
- 2.2. Labeled 246 HV cables.
- 2.3. Received 54 lemo-to-BNC cables from Bogdon to have labels removed and new labels attached.