

## **Hall A Gas Distribution System Testing Project Status Report**

**July 17, 2019**

*DSG Staff: Marc McMullen, George Jacobs, Brian Eng*

1. DSG has identified two components to measure the SBS/BB GEM flow. Samples have been requested for testing.
  - 1.1. The GEM detectors would require 48 flow transducers to monitor the supply flow. The standard methods of monitoring flow would become cost prohibitive at that level. A cost effective, manufactured component would be suitable for the application.