

RTPC Gas System Project Status Report

July 3, 2019

DSG Staff: Marc McMullen, George Jacobs, Brian Eng

1. Installed 500 sccm mass flow controller approved by DA. RTPC group requested more flow.
 - 1.1. Completed installation of the MFC.
 - 1.2. Added MFC to the network.
 - 1.3. Adjusted controls software to work with new MFC.