

Hall C HV Test Stand Project Status Report

June 19, 2019

DSG Staff: M. McMullen, P. Bonneau

1. Hall C HV Teststand

- 1.1. Hall C has not ordered supporting cables for the new A7030TN modules.
 - 1.1.1. Requested a quote from CAEN for the A648 48 channel break out.
- 1.2. Developed pinout to convert the Hall B break out chassis from the 2 x 24 channel to a 36 channel break out connection.
- 1.3. Made a jumper to enable the modules to be tested with no load.