

Hall C EPICS Project Status Report

July 24, 2019

DSG Staff: Peter Bonneau, Pablo Campero, Tyler Lemon

1. CSS-BOY Development

- 1.1. Implemented new startup script in Hall C EPICS controls environment.
- 1.2. Added tags to DSG-PLC and IOC for EthernetIP driver proof-of-concept test.
 - 1.2.1. Five 100-element arrays with REAL data type
 - 1.2.2. Five 100-element arrays with DINT data type
 - 1.2.3. 25 individual REAL data type tags
 - 1.2.4. 25 individual DINT data type tags
 - 1.2.5. One 100-element array with Boolean data type
- 1.3. Investigated how to display channel information in a pop-up dialog based on cursor location in histogram plots.