

Hall C HV Testing Project Status Report

Date: August 14, 2019

DSG Staff: Marc McMullen, Pete Bonneau, Pablo Campero

1. CAEN Software test stand load

- 1.1. Ordered 2 M ohm resistors (38 ct.) and 36 SHV bulkhead for the fixed load.
- 1.2. Order 36 SHV bulkhead and a Radiall 52 pin connector for the Radiall to SHV adapter.

2. New test chassis design.

- 2.1.1. Redesigned multiplexer chassis design. The latest will only have SHV inputs from a 48 channel Radiall to SHV adapter for modules with the Radiall connector.

3. Full current test of the A7030TN modules

- 3.1. 4 modules have been tested (144 channels) to full current.