

Weekly Report, 2016-03-30

Ongoing Projects

I. Hall B Magnet Slow Controls (Brian, Tyler, Peter, Amanda)

Task:	Test Power supply PLC to EPICS interface.
EDC:	03/15/2016
Work done:	No Activity.
Comments:	Cable between supply and remote display broke, is being repaired.
	Wiring of service tower being done.
	GUI for voltage taps and cryo is being developed.
Status:	Delayed.

II. Hall B Gas System: Slow Controls (Marc, Brian, George, Mary Ann.)

Task:	Deploy LabVIEW based slow controls software system for DC , LTCC,
i usiti	HTCC, SVT, Micromegas, Forward Tagger, and RICH.
EDC:	07/31/2016.
Work done:	Continuing work on DC and LTCC codes. Pressure study on HTCC
	completed (see Marc's section)
α	

Comments: Item #8 design ready. Present status:

.,		Gas	Hardware		.		
#	Detector		Piping	Instrumentation	Software	Deployed	Tested
1	DC	Ar/CO ₂	X	X	\checkmark	\checkmark	X
2	HTCC in Hall B	N_2	X	X	X	X	X
3	HTCC in TEDF	N ₂	~	\checkmark	\checkmark	~	\checkmark
4	LTCC	C_4F_{10}	X	X	\checkmark	X	X
5	SVT	N_2	X	X	\checkmark	~	\checkmark
6	RICH	N_2	X	X	X	X	X
7	Micromegas in EEL V.1	Pre-mix Ar/C ₄ H ₁₀	~	\checkmark	N/A	N/A	N/A
8	Micromegas in EEL V.2	Mix Ar/C ₄ H ₁₀	X	X	X	X	X
9	Micromegas in Hall B	Ar, C_4H_{10} , C_2H_6 , Ne, CF_4	X	X	X	X	X
10	Forward Tagger in EEL	N_2	\checkmark	\checkmark	N/A	N/A	N/A
11	Forward Tagger in Hall B	N_2	X	X	X	X	X

Status: Work in progress.



Weekly Report, 2016-03-30

 II.
 Hall B Gas System: DC Hardware in hall (George, Marc, Mindy, Sahin, Anatoly)

 Task:
 Install Gas System hardware.

 EDC:
 N/A (Depends on HallB Engineering)

 Work done:
 No Activity

 Comments:
 None.

 Status:
 Work in progress.

III.	Hall B Gas Sy	stem: LTCC Hardware in hall (George, Marc, Mindy, Sahin, Anatoly)
	Task:	Install Gas System hardware.
	EDC:	N/A (Depends on HallB Engineering)
	Work done:	Ran cables for 12 solenoids and 6 pressure transducers to controls chassis
	Comments:	None
	Status:	Work in progress.

IV.Hall B Gas System: HTCC in TEDF (Brian, Marc, George, Mindy, Sahin, Anatoly)
Task:Task:Conduct pressure study.EDC:N/A.Work done:Pressure study.Comments:See Marc's section for plot.Status:Completed.

V. Hall B HDICE (Mary Ann, Peter, Amanda, Tyler, Mindy, Sahin)

Task:	Fabricate RF box. Task includes draw fabrication drawing in AutoCAD, write drivers for DIO modules, and develop RF box test program review.
EDC:	N/A.
LDC.	1 1/ / 2.
Work done:	Nineteen drivers coded. AutoCAD drawing of front and back panels and panels sent to Cardinal Machines for machining; expected back by 04/06/2015.
Comments:	None.
Status:	Work in progress.

VI. Hall B HDICE (Peter, Amanda, Tyler, Mary Ann, Mindy, Sahin)

Task:	Develop calibration test program for the CAEN current transducer box.
	Develop and test instrument drivers.
EDC:	N/A.
Work done:	Testing drivers for Krohn-Hite current source and Fluke amplifier.
Comments:	None.
Status:	Work in progress.



<u>Anatoly)</u> Task:	Clear area in DSG clean room.
EDC:	N/A.
Work done:	7' X 14' area cleared. E-mailed Saptarshi Mandal about need for optical
	benches.
Comments:	None.
Status:	Work in progress.

Task:	Locate and document (including spares) the eight PLC systems in use.
EDC:	03/15/2016
Work done:	No Activity.
Comments:	Report due April 6.
	Need verified spares list of PLC components
Status:	Delayed.

Hall D Data basing of solenoid Voltage Taps (Amanda) IX.

Task:	SQLite databasing of Hall D solenoid voltage taps.
EDC:	07/31/2016
Work done:	Databased all availale voltage tap readings from solenoid.
Comments:	None.
Status:	Completed.



Weekly Report, 2016-03-30

Antonioli, Mary Ann

Hall B

HDice

- Continued writing LabVIEW code for drivers for DIO modules of RF/Attenuation box.
 - * "Completed" all drivers.
 - * Adding code to some of the drivers to decipher the module's response to a command.
- Wired DIO modules for power, in preparation for testing of drivers.

Arslan, Sahin

Hall B

DC

- Replaced Ar/CO₂ gas on R1S4.
- Ran cables in gas shed for DC gas control: R1, R2, R3, and O_2 and H_2O sensors. **HDICE**
- Prepping RF box fabrication.
 - * Installed switch, splitter, attenuators, and power supply.

<u>SVT</u>

* Replaced N_2 gas bottle and provided extra bottle.

DSG

• Moved 8' table from DSG clean room to EEL room 126 for test set up.

Bonneau, Peter

Hall B

<u>SVT</u>

- Examined system's operational performance via the National Instruments Distributed System Manager.
- Monitored SVT Hardware Interlock System on a daily basis.
 - * Checked an EPICS interlock trip due to high humidity.
 - * System responded correctly to fault.

HDICE

RF Switching/Attenuation Unit

- Instructing Sahin on the layout of components in RF Switching/Attenuation Unit.
- Developing project status summary and work summary for the HDICE review.
- Guiding Tyler and Amanda on development of NI-VISA device drivers for CT-Box calibration program.
- Working with MaryAnn on the interconnects needed for testing the ICP CON DAq module device drivers.

Hall D

- Held daily meeting on Hall D status and EPICS controls monitoring.
- Monitored Hall D slow control systems on a daily basis.



* On 03/28/2016 solenoid magnet tripped while ramping.

DSG

- Reviewed with Pablo first steps in setting up the PLC test Station.
- Troubleshooting Rockwell PLC program starting errors with Pablo.
 - ★ Fault was corrected and RSLogix 5000 and Studio 5000 work correctly on his computer.

Campero, Pablo

Hall **B**

<u>SVT</u>

- Attended meeting.
 - Discussion on monitoring plugin to be deployed, readout of VSCM scalers, and checking of calibration software.

Detector

- Attended software meeting.
 - Discussion on estimating intrinsic inefficiency of DC by comparing GEMC and Cosmic data.
 - * Discussion on trying to correct SVT misalignment to improve present resolution of ~ 65 μ m.

Hall D

Detector

- Monitored logbook with Amanda, Tyler, and Peter.
- Monitored EPICS screens.
 - ★ Viewed solenoid CRYO screen, noted tank level indicators on liquid He tank and LN₂ tank.
 - * Checked threshold and parameters of input and output pressure, temperature.
 - ★ Viewed FDC Interlock screens LV and HV channels.

DSG

- Installed Software FT-View Rockwell Automation.
 - * FT-View Site and Machine Edition installed successfully.
 - * RS-Logix 5000 installed.
- Hall B Awareness Training.
- Introduced to CSS Control remote/ Epics Screens.
 - * Request Cryptocard and learning how it works for run control access.
- Toured SRF.
 - * Introduced to superconducting radiofrequency technology and procedures that scientist use to probe the nucleus of the atoms.
 - * Toured installation and control room in SFR.
- Discussed with Peter about MPOD test station.
 - * Introduced to programs to measure LV and HV.
 - * Learned how Multimeter-2002/KEITHLEY runs and work in deferent types of configuration to measure the voltage and current.



Weekly Report, 2016-03-30

Eng, Brian

Hall B

Gas System

• Reconfigured VI for/and installed cRIO-9075 for SVT gas control/monitoring so that cRIO-9035 could be used as development chassis.

<u>Magnets</u>

- Updated firmware on 435NBX to see if that fixes errant commands.
- Still waiting for magnet power supply to be brought back online after cable was damaged during installation of other equipment.

<u>SVT</u>

- Recompiled ROOT on Mac mini that is used for elog gain scans as an updated version of Xcode was released which caused silent failures when trying to plot scans.
- Performed gain scans on 8 the 8 modules that are currently being used for the long term stability test.

Hall D

- Tried reinstalling RSLogix 5000 v20 on computer that was temporarily used as Hall D computer (to replace Yi's), still get fatal errors when starting RSLogix so putting it on hold until new Hall D computer arrives.
- Looked into PXI timing issues (again), PXI system time is currently gaining ~1 sec a day. SNTP plugin isn't properly working, but can't make any changes as currently the magnet is powered on.

Hoebel, Amanda

Hall B

HDICE

- Wrote LabVIEW drivers with Tyler.
 - Driver connects Fluke Transconductance Amplifier to Krohn-Hite model 523. Input from Krohn-Hite is amplified in Fluke and read out by CT-box.

<u>SVT</u>

- Attended SVT meeting.
 - Module R2S6B had a current draw of ~650 [nA] before power-cycle, afterwards ~200 [nA].
 - * Module is considered "good" despite the fact that it is running at 35[V].
 - * SVT tripped due to high humidity.

Detector

- Attended software meeting.
 - Discussion on reconstruction status of central tracking, forward tracking, and FTOF.



Weekly Report, 2016-03-30

Hall D

Detector

- Created spreadsheet of voltage taps (name and location on solenoid).
- Monitored logbook.
 - At 7:00 A.M. low available space on DAq raid volume caused alarm (gluonraid1 was at 93%). At 8:00 a.m. available space on gluonraid1 dropped to 82%, alarm handler reset, and DAq was fine.

DSG

- Set up small space in room 126 for MPOD crate testing.
 - * Test space now has table, computer, MPOD, and DVM.
- Toured SRF area in Test Lab.

Jacobs, George

Hall B

Gas Systems

- Produced The Hall B LTCC Gas System document.
- Had meeting with Nathan Baltzell about cameras for gas system bubblers.

<u>Safety</u>

• Monthly Safety Warden Report for 96B completed

Leffel, Mindy

On vacation

Lemon, Tyler

Hall B

Detector

- Attended software meeting.
 - Discussed status of reconstruction programs for SVT+Micromegas, the Forward Micromegas Tracker, DC, and FTOF.
 - * Presentation by Veronique of examples of what data will look like if reconstruction of tracks is done improperly.
 - Discussed information Gagik learned at a software workshop about Root and a new notebook-type way of sharing code called Jupyter.

HDICE

- Wrote with Amanda LabVIEW code using Krohn-Hite Model 523 drivers and Fluke 52120A drivers to generate current to be read by the CAEN CT-Box. Sequence is as follows:
 - * Model 523 drivers
 - *set output to a current or voltage source.*
 - *set source output value.*



- Fluke 52120A drivers
 - *set the amplified output range and amplified output leads used for output.*
- 3Model 523 *
 - *source is amplified by a gain constant in Fluke 52120A.*
- **CAEN CT-Box** *
 - Displays amplified output from Fluke 52120A.

Slow Controls

- Attended Meeting.
 - * Discussed status of EPICS screens for magnet, LTCC, DC, and HTCC.
 - Discussed that 4 cameras will be bought for LTCC bubblers *

<u>SVT</u>

- Attended meeting.
 - * Discussed monitoring plugin that is being written by Veronique.
 - * Detector tripped on 3/27 due to high humidity *in detector* caused by N₂ supply running out.

Hall D

Detector

- Monitored EPICS
 - ★ Noted that the flow in MFC9 on the FCAL gas system was low at ~94 [sccm].
- Monitored Logbook.
 - * Noted that on 03/23/2016 that solenoid had tripped on a lead flow transient caused by cryo switching to a different compressor in the refrigerator.
 - * Noted that on the morning of 03/28/2016 solenoid tripped again while ramping up to 800 [A] due to a voltage excursion in coil 2.
 - * Noted that solenoid has ramped to 1200 [A] on the afternoon of 03/28/2016.

DSG

MPOD Test Station

- Moved test setup with Amanda and Pablo to test area in EEL 126.
 - Test setup includes MPOD crate, PC, Keithley multimeter, MPOD LV card, * MPOD LV card output adaptor.
- Assisted Pablo in installing PLC software and license dongle drivers.
- Assisted Pablo in obtaining a cryptocard and access to the Accelerator Subnet. •
- Toured SRF testing facility with Amanda, Pablo, and Leonard Page. •
 - Met Leonard in Test Lab to discuss the Test Lab area and the process of manufacturing a SRF module.





An SRF cavity string being assembled inside helium jackets. Assembly is done inside a Class 100 clean room.


McMullen, Marc

Hall B

Gas System

DC

- Added TCUs (Thermal Conductivity Units), H₂O sensors, and O₂ sensors to DC GUI and • acquisition software.
- Ran cables for H₂O, and O₂ sensors with Anatoly and Arslan. • <u>HTC</u>C
- Monitored ambient pressure in TEDF HTCC test area. •
 - Plotted results suggest that changes in ambient pressure and differential pressure * between the HTCC and the ambient are not related, validates the decision to not have PID.



Left axis is ambient pressure and the right is differential.



<u>LTCC</u>

- Cabled Sector pressures from Omega DP25 controllers to FC gas controls chassis.
- Worked with Anatoly on installing solenoid power connectors.
- Added sector pressures to LabView LTCC software.
- Reviewed LTCC P&I drawing with Arslan.



LTCC valve panel.

Sitnikov, Anatoly Hall B

Gas System

LTCC and DC

- Produced 6 cables for LTCC gas control, labeled them.
- Fixed 6 cables for gas control in gas shed.
- Labeled 6 cables (LTCC Supply) and 6 cables (LTCC Exhaust).
- Fixed 12 connectors and 12 cables on valve Panel in Hall B.
- Changed with Sahin, a gas cylinder for R1S4 and provided a gas cylinder for SVT.