



# Detector Support Group

## Weekly Report, 2016-12-21

### Happy New Year The State of Play

#### Magnets

- Debugging *noise from isolation amplifier* (oxymoronic issue!?) in torus voltage taps.

#### Gas System

- SVT
  - \* **Waiting** for Dave Kashy's approval to hook up system in EEL.
    - Piping and Instrumentation (P&I) drawings submitted
  - \* **Waiting** for Dave Kashy's approval to hook up system in Hall B.
    - P&I diagram for Hall B being developed.
- LTCC
  - \* **Waiting** for Dave Kashy's approval to hook up system in Hall B.
    - If system grandfathered, only need to adjust bubblers (a day's work).
    - If system requires new components, estimate two weeks to ready system.
- HTCC
  - \* **Waiting** for Dave Kashy's approval to hook up system in Hall B.
- DC
  - \* **Waiting** for Dave Kashy's approval to hook up system in Hall B.
    - Nylon gas lines to be run via rotameter to the chambers, sector 2 of RI, RII, and RIII.
  - \* Ordered two and ten cylinders of CO<sub>2</sub> and Ar, respectively.
    - Expected on 2017-01-06.
    - For key performance parameter (KPP) run need to order two and 30 more cylinders of CO<sub>2</sub> and Ar, respectively; cylinder cost CO<sub>2</sub> or Ar ~\$60.
      - ♦ Cylinders being ordered on a weekly basis.
- RICH
  - \* **Waiting** for Dave Meekin's approval to hook up system in EEL.
    - Approval should suffice for hookup in Hall, as the system in Hall B is going to be the same as the system in EEL.
    - Informed, Dec 2016, that approval should be ready by ARR, Jan. 9, 2017.
      - ♦ e-mail (2017-01-04) sent enquiring status.

#### HDice

- Review scheduled for 2016-01-11.
- VISA driver issues being investigated in the Fast Resonance Scanner Program.
- In the NMR program, T<sub>up</sub> and T<sub>down</sub> have been made independent of each other.

#### RICH

- **Waiting** for Bert Manzlak's and Rusty Sprouse's signatures on TOSP.
- Assembly structure expected to arrive in Norfolk, VA on 2016-01-11.
- Packaged spherical mirrors in boxes to ship for final coating.
- Received cost estimate \$185 for shipping.
- Investigating insurance cost for the mirrors.

*“They also serve who only stand and wait.”*