



Detector Support Group

Weekly Report, 2018-09-12

Summary

Hall C

- Swapping of modules to upgrade the HMS PLC controls to version 20 in progress.

★ Table below shows details for the modules that will be swapped.

Quantity	Current module	Module to be Replaced
2	1757- SRM Redundancy	1756-RM2 Redundancy
2	1756-CNB Controlnet	1756-CN2 Controlnet
2	1756- ENBT Ethernet	1756-EN2T Ethernet

- ★ Assigned new host names for HMS PLCs.
 - HMS-PLC1 and HMS-PLC2.
- ★ Waiting for 1756-RC1 fiber-optic cable, which connects primary redundant module to secondary redundant module, to be ordered.

Hall B Magnets

- FastDAQ plots generated by Excel compared to tordaqGUI Analyzer.
 - ★ The plots created in Excel and Analyzer did not match.
 - ★ Discrepancy caused by duplicated timestamps in FastDAQ data causing data to be stitched together incorrectly on Analyzer.
 - In Excel, only VT1-DAQ timestamp which was used to plot data was automatically shifted, compensating for duplicated timestamps.
 - ★ New “-D” option is used in Analyzer to correct duplicated timestamps on plots.
- Performed four fast dumps of magnet at 100 A to test timestamping of FastDAQ and PLC SOE modules.
 - ★ 100 A chosen as dump current to limit cryogenic consequences.
- Replaced both QD units in use with two spare, modified QD units.
 - ★ Faulty QD units thought to be cause of fast dumps when cause was not seen in FastDAQ data.
 - ★ Modified QD boards had 12-turn trim pots replaced with 24-turn trim pots to limit change if pots drift over time.
 - ★ Tuned all QD channels after installing the spares.
- After fast dump on 9/10/2018 at 11:43AM, found that all QD channels had thresholds ~40% lower than set value.
 - ★ Voltage injector used to tune channels found to have incorrect setting.
 - ★ Re-tuned all QD channels with voltage injector whose output was verified.
 - ★ Threshold for QD channels for VCL increased from 100 mV to 200 mV to compensate for VCL voltage taps (VT1-DAQ and VT19-DAQ) having a 60 mV value during normal operation.

RICH

- Compressor powered off in preparation for hurricane.

Detector Support Group

Weekly Report, 2018-09-12

SVT

- Debugged cable that enables output of pump relay box.
 - ★ Cable found to have broken connector.



Broken output enable cable for SVT chiller pump's relay box.

CRIO Test Station

- LabVIEW code debugged, issues fixed with Excel's path locations where data/results are saved.
- GPIB communication issues between Krohn-Hite and DSGCOMP2-PC debugged, problem solved by rebooting Krohn-Hite voltage calibrator.



Detector Support Group

Weekly Report, 2018-09-12

Antonioli, Mary Ann
Absent

Bonneau, Peter
Absent

Campero, Pablo
Hall C

- Swapping of Redundant, ControlNet, and Ethernet modules to upgrade the HMS PLC controls to version 20 is in progress
 - * Assigned new host names for HMS plc
 - HMS-PLC1 and HMS-PLC2
 - * Waiting for 1756-RC1 fiber-optic cable to be ordered
- Edited and send Hall C PLC tasks weekly report.

Hall B Magents

- Replaced QD#1 by spare QD modified and QD#2 units has been modified
 - * 12 turns pots replaced by 25 turn
 - * Opto component replaced for QD#2.
- Monitored Solenoid FastDAQ data after fast dump at full current 2416 A occurred on 9/10/2018.
 - * QD#1-ch4 tripped first, this channel is used to monitor VT19_DAQ voltage tap, which is connected in on lead B.
 - * FasDAQ data indicated voltage spikes of ~ 65 mV.
 - * Found that thresholds for QD#1 and QD#2 were lower than the expected.
 - Voltage Calibrator DVC-350A was set wrongly during tuning of the QD#1 and QD#2.
 - Calibrator set in Hex mode rather than in Decimal mode.
- Configured, tuned and tested QD#1 and QD#2
 - * Injected proper voltage in VT panel to tune each channel with its proper thresholds 200, 1500 mV
 - * Set voltage thresholds and delays for all eight channels
 - * Increment voltage thresholds for QD#1-ch4 and QD#2-ch2 from 100 to 200 mV.
 - * Verified proper operations of QDs.

DSG

- Worked on **cRIO Test Station.**
 - * Debugged LabVIEW code, fixed issues with excels path locations where data/results are saved.
 - * Debugged GPIB communication issues between Krohn Hite and DSGCOMP2-PC, problem solved by rebooting Krohn Hite voltage calibrator.

Eng. Brian
Absent



Detector Support Group

Weekly Report, 2018-09-12

Hoebel, Amanda

SVT

- Debugged cable connecting BYRA box to cRIO with Tyler.
 - * BYRA box was not getting the voltage from the cRIO.
 - * Problem found to be the wires came disconnected in the connector.

Magnets

- Looked at data from several planned solenoid quenches from 100A, with Tyler, Pablo, and Brian.
- Investigated source of solenoid fast dump with Tyler, Pablo, and Brian.
 - * All voltage injections found to be ~40% lower than set to for the VTs.
 - * Discovered an incorrect setting on the voltage injector.

Hall C

- Met to swap out ControlNet modules with Ethernet modules, with Pablo, Tyler, and Brian.
 - * Could not swap due to not having fiber optic cable.
- Monitored EPICS and logbooks for Halls B, C, and D.
- Put together the weekly report.

Jacobs, George

GAS Systems

- Created RICH N2 gas system note diagrams
- Submitted PR 379788 for funding the Hall B bulk liquid N2 contract (SOTR)
- Discussions with marc about the effects of power outages, network outages, etc on gas system controls

Leffel, Mindy

Gas System

- Started fabricating last two MFC power chassis.
 - * Installed fuse holders, fuses, LEDs, power entry modules, and D-sub connectors.
 - * Wired power module.
 - * Started wiring LEDs.

SRE

- Tuner motor drive.
 - * Replaced Burndy trim trio connector in cavity eight.

Lemon, Tyler

Hall B Solenoid

- Compared FastDAQ plots generated by Excel and tordaqGUI Analyzer.
 - * Appeared to be discrepancy between plots created in Excel and Analyzer.
 - * Discrepancy caused by duplicated timestamps in FastDAQ data causing data to be stitched together incorrectly on Analyzer.

Detector Support Group

Weekly Report, 2018-09-12

- In Excel, only VT1-DAQ timestamp was used to data was automatically shifted, compensating for duplicated timestamps.
 - ★ Nathan Baltzell added new “-D” option to Analyzer to correct duplicated timestamps on plots.
- Performed four fast dumps of magnet from 100 A to test timestamping of FastDAQ and PLC SOE modules.
 - ★ 100 A chosen as dump current to limit cryogenic consequences.
- Replaced both QD units in use with two spare, modified QD units.
 - ★ Faulty QD units thought to be cause of fast dumps where cause was not seen in FastDAQ data.
 - ★ Modified QD boards had 12-turn trim pots replaced with 24-turn trim pots to limit change if pots drift over time.
 - ★ Tuned all QD channels after swap.
- After fast dump on 9/10/2018 at 11:43AM, found that all QD channels had thresholds ~40% lower than set value.
 - ★ Caused by voltage injector used to tune channels being in the incorrect setting.
 - ★ Re-tuned all QD channels with voltage injector whose output was verified.
 - ★ Threshold for QD channels for VCL increased from 100 mV to 200 mV to compensate for VCL voltage taps (VT1-DAQ and VT19-DAQ) having a non-zero value during normal operation.
- Powered off **RICH** compressor in preparation for hurricane.
- For **SVT**, found cable that enables output of pump relay box had a broken connector.
 - ★ Notified by Hall B that relay box output could not be enabled.
 - ★ Verified all wiring and fuses at cRIO before finding broken connector.



Broken output enable cable for SVT chiller pump's relay box.

Hall C

- Completed note on UPS monitoring task.



Detector Support Group

Weekly Report, 2018-09-12

McMullen, Marc

Gas Controls

- Continued work on Gas Controls daily report upgrade.
 - ★ Started modifying datalogger to change files at a specific time instead of at midnight.
 - This would allow the report to run until the open of the work day, while still changing at 24 hours.
 - Additionally, the new modifications should allow the report to append to the file if it is stopped and restarted during the file cycle (24 hours).
- Increment weather preparations.
 - ★ DC has been set to maintenance flow, while the mixing system has been valved off upstream of the tanks.
 - ★ HTCC has been switch to a rotameter.
 - ★ SVT no change.
 - ★ MVT/FT flow reduced.
 - ★ LTCC no gas flow.
- Made edits to the Gas Controls document.
 - ★ Added information about the short term SVT set up which used 3 additional MFCs to supply gas to specific areas of the detector in order to provide a flow specification for the manual rotameters.
- Rearranged DC flow diagram so that it reads vertically, top to bottom in order to format properly in the document.