

<u> Hall A – CLEO Magnet Mapping</u>

<u>Aaron Brown, Brian Eng</u>

- Assembled parts list for replacement sensor boxes since no previous box could be located
 - ★ Sensor boxes will be based on an ESP32 microcontroller and LIS2MDL magnetometer sensor
 - Sensors are on a PCB with connectors; libraries exist for all major functionality (sensor, display, saving files)

<u>Hall A – ECal</u>

Brian Eng, Mindy Leffel, Marc McMullen

• Ordered a process controller that will read the RTDs and provide the interlock relay signal

<u>Hall A – Moller</u>

<u>Aaron Brown, Brian Eng</u>

- Started coil 3 tests with chiller
 - Chiller flowed water heated to ~65°C through the coil while monitoring the coil temperature was monitored
 - ★ Then, the hot water was shut off and colder (~20°C) water from the city line was flowed through the coil
 - ★ This process was repeated to check if it caused damage to the coil (or exacerbated existing damage)
 - ★ Initially 4 ramps completed; work ongoing to increase the cycle time



<u>Hall A – SoLID</u>

Mary Ann Antonioli, Pablo Campero, Mindy Leffel

- Reviewed PLC code that compares the strain gauge and load cell readouts against the set limits; method of comparison will be rewritten
- Revised two HMI screens
- Completed new HMI screen, Solenoid Current Lead Valve Page; testing screen



Detector Support Group We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2022-10-05



- Developing new screen Solenoid Current Lead Valve Trend
- Revised five electrical drawings; reviewed, converted to pdf, rotated view, compiled if needed, and reposted
- Ordered wire wrapping material for exposed drain wires and tested on a few cables (blue material in photo below)



<u>Hall C – NPS</u>

Mary Ann Antonioli, Peter Bonneau, Aaron Brown, Brian Eng, Tyler Lemon,

<u>Marc McMullen</u>

- Completed first draft of Phoebus screens manual
- Swapped transposed wires on nine 50' humidity sensor cables
- Worked on Ansys Fluent thermal analysis of crystal array
 - * Added enclosure to surround crystal array and cooling components of the model
 - ★ Defined name for each component of the model





• Set up test stand to test Ohmic Instruments SC-600 relative humidity sensor



- ★ Using Omega RHXL3SD temperature and humidity sensor as a control
- Temperature is needed from the SC-600 to calculate the relative humidity, so a 4wire RTD is also used
- ★ The RTD and the SC-600 are connected to the Keysight mainframe and read out using a LabVIEW program



• Began wiring diagram for humidity sensors

<u>Hall D – JEF</u>

<u>Mindy Leffel</u>

• Wrapped 10 crystals

EIC

Pablo Campero, Brian Eng, George Jacobs, Marc McMullen

• Ordering components for beam test setup; a few components have arrived



EIC - DIRC

Tyler Lemon, Marc McMullen

- Repeating Multisim simulation of proposed laser interlock circuit in Altium
 - ★ JLab does not have a Multisim license; JLab has licenses for Altium, which has simulation abilities
- Investigating how to test the photodiode to read its response
 - ★ Test can determine amplitude of signal for ambient light and whether voltage instead of current can be read by using a resistor in series with photodiode

DSG R&D - CS-Studio Phoebus

<u>Peter Bonneau</u>

- Rebuilding Phoebus development system
 - Completed Phoebus core and alarm system applications build from source code for alarm server, alarm configuration logger, and Kafka message streaming interface
 - ★ Implemented an alarm system preference properties file in the Phoebus source code to define the Hall C NPS alarm configuration name, default values, and user interface settings
 - Installed, configured, and tested procServ program, a command wrapper for remote telnet access to the alarm system command console; also used by EPICS to connect, control, monitor, and restart softIOCs