



Detector Support Group


We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-04-26

Hall A – ECAL

Brian Eng, Tyler Lemon, and Marc McMullen

- Completed installation of heater controls for the six-supermodule test stand
 - ★ Connected nine RTDs for temperature readback of the supermodules, aluminum bars, and the overall heated space of the detector
 - ★ Connected five Lowell AC relay modules to control power to the heaters
 - ★ Installed Omega process controller to provide an over-temperature interlock for the system
 - ★ Verified readback from sensors and tested relays using the controls software



Six-supermodule test stand heater controls

- Continued work on Ansys model
 - ★ Debugging error received when using SpaceClaim's Share Topology feature to ensure aluminum wrapping is treated as a separate object from the lead glass
 - ★ Progress hampered because of long processing time before receiving error and inconsistent software license availability

Hall A - GEP


Mindy Leffel

- Completed one high voltage box; nine of 22 completed

Detector Support Group

We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-04-26



Top view of high voltage box

Hall B – LTCC

Brian Eng

- Investigated issue of S2 pressure not reaching desired value and no flow, despite supply valve being shown as open
 - ★ Omega process controller correctly prevented valve from opening, as setpoints were not correctly changed

Hall B – MVT

Brian Eng


- Re-zeroed all mixing MFCs after closing all valves immediately up and downstream of the MFCs
 - ★ <https://logbooks.jlab.org/entry/4156029>

Hall C – NPS

Mary Ann Antonioli, Peter Bonneau, Aaron Brown, Pablo Campero, Brian Eng, Mindy Leffel, and Marc McMullen

- Started testing the new back crystal zone Phoebus screen, using random numbers from the LabVIEW program
 - ★ Debugged problem with PV *hcnp_s_intlk_cz_t_back_3* (typo in the LabVIEW program)
- Working with CAEN techs to debug issues with CAEN high voltage crates; issues include parameter setpoints randomly changing, voltage oscillations beyond the setpoint, and EPICS communication problems
- Wired remote power controller (RPC) to a cRIO relay module; RPC will be used to interlock the crystal zone chiller
 - ★ Tested the RPC using a heat gun and a testing LabVIEW program
- Tested the CAEN crates' high voltage interlock using a cRIO relay module
- Completed alarm testing Phoebus screen, without arrays, for front crystal zone

- Completed message monitoring program to aid in alarm system debugging
 - ★ Standalone Linux program can independently monitor any of the three alarm system messaging streams
 - ★ Displays the alarm streams via a Linux terminal window; data is stored in a text file
 - ★ Program was used to debug the Phoebus alarm annunciator
- Continued detector volume thermal Ansys analysis
 - ★ Modified model in SpaceClaim
 - ★ Calculated thermal parameters for model
 - ★ Imported model into Fluent
 - Initial ambient temperature — 20°C
 - Fan velocity — 1650 RPMs
 - Crystal block set as heat source — 3426.76 W/m³
 - Heat exchanger plates temperature — 10°C
 - ★ Ran initial simulations; reviewing results




YZ plane of temperature contour plot; maximum temperature for crystal block array is 22.92°C


Detector Support Group

We choose to do these things "not because they are easy, but because they are hard".


Weekly Report, 2023-04-26



YZ plane of velocity contour plot



Isometric view of pathline plot



Right side view of pathline plot



Detector Support Group

We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-04-26

Hall D – JEF

George Jacobs, Mindy Leffel

- Disassembled, cleaned, and inspected 10 crystals; all crystals cleaned
- Wrapped eight crystals with 3M foil and Tedlar; 726 wrapped to date
- Pre-shaped 48 foils

EIC - DIRC

Tyler Lemon and Marc McMullen

- Started assembly of optical table side walls
- Submitted facilities management request for three through-holes drilled into walls of subroom for A/C unit exhaust, laser's exhaust fan, and cable passage

EIC - Thermal Test Stand

George Jacobs

- Added carbon filter to the vent