

We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-06

Hall A - ECal


Brian Eng, Mindy Leffel, and Marc McMullen


- Fabricated one high voltage cable with two Fischer connectors; 20 of 24 completed
- Requested network access to relocate the controls equipment to Hall A
- Started adding EPICS process variables to the controls software
- Started testing the Real Time application of the controls software; running for four consecutive days—no more 12-hour crashes

Hall B - Environmental Monitoring

Brian Eng

• Deployed first sensor box (with temporary housing)





Sensor comparison: blue = new, brown = existing; different units on sensors (hPa vs inWC) and (C vs F)




We choose to do these things "not because they are easy, but because they are hard".


Weekly Report, 2023-09-06

Hall C-NPS

Mary Ann Antonioli, Peter Bonneau, Aaron Brown, Pablo Campero, Brian Eng, Mindy Leffel, and Marc McMullen

- Replaced ferrules on humidity sensor power supply cable with 9-pin connector
- Ran Ansys transient simulation (5°C ambient increase) and plotted maximum and minimum temperature results for entire crystal array and three individual crystals









We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-06








- Configured and tested Tripp-Lite power distribution unit with spare cRIO
 - **★** Using web application (Power Alert Device Manager), was able to power cycle cRIO remotely
 - **★** Researching other web application capabilities (e.g., email alerts and data logging)
- Completed LabVIEW subVIs that build a shared variable array from individual shared variables
- Reviewed variable lists and removed unused variables from LabVIEW project
- Completed bench test of humidity sensor power box and cable



We choose to do these things "not because they are easy, but because they are hard".

We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-06



Wiring connection of the humidity sensor power box, which provides connection of the 50' power cable to the 5V AC-to-DC converter.

- Ansys Fluent thermal analysis
 - * Assigned a material for each component of the model
 - **★** Calculated and implemented thermal conditions for the heat exchangers and crystals
 - **★** Set up cell zone conditions for fluid and solid domains

Hall D - JEF

Mindy Leffel

• Wrapped six Crytur crystals with 3M foil and Tedlar; 828 completed

EIC - DIRC

Peter Bonneau, Mindy Leffel, George Jacobs, Tyler Lemon, and Marc McMullen

- Adding current limiting resistors to the interlock PCB design
- Investigating latest upgrade to Phoebus (V4.7.2) to be used for Phoebus alarm system test with laser interlock
- Opened and inspected two of six quartz bar shipping crates; compared crate to previously used shipping crate
 - **★** New crates do not have air-cushion suspension system or support foam for bars
 - **★** Interior basket of new crates uses bolts with threaded inserts to hold on lid, vs. hand-removable latches
 - During opening of crate, a threaded insert broke; bolt had to be cut off
 - If situation occurs with bars inside crate, vibrations from saw and/or drill may damage bars



We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-06



Left: interior of crate previously used to ship quartz bars, right: interior of new crates fabricated for quartz bar shipping.

- Design of laser interlock system's interior control unit in progress
- Modified NX12 drawing of bracket for mounting switch sensors to the optical table—increased spacing from 0.35" to 0.37" between center of 90° bend and cutout for mounting to table
 - **★** Per vendor, location of 90° bend was too close to cutout

EIC - Thermal Test Stand

Pablo Campero, Brian Eng, George Jacobs, and Marc McMullen

- Ansys Fluent thermal analysis
 - **★** Reviewed insulation specifications; did not find technical data required for simulation
 - **★** Estimated material and thickness of each layer of insulation

DSG

Peter Bonneau, Tyler Lemmon

- Debugging and testing DSG's 3D printer
 - ★ After cleaning internal mirrors and window three times, still not printing to specification of 0.05-mm resolution
 - **★** Manufacturer suggested either continue cleaning to see if it eventually improves or use printer as is
- Added DSG mailing lists subscribers to website