


We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-13

Hall A - ECal

Brian Eng, Mindy Leffel, and Marc McMullen

- Fabricated one high voltage cable with two Fischer connectors; 21 of 24 completed
- Fabricated ten 12' power extension cables with round lugs
- Troubleshooting current readback on aluminum zones
 - **★** Power supply has output when there should be none; left on, right off, but reading current on right
 - **★** Found burned/melted control cable between cRIO and power supply; replaced cable connector and box bulkhead; did not solve issue
 - **★** Network connectors are rated for this level voltage/current (10 V/16 mA max)





- Continued relocating controls equipment to Hall
 - **★** Installed and tested power kill switch
 - **★** Installed and tested Omega
 - **★** Installed the cRIO into the radiation bunker
 - ★ Started installing the heater power cable extension, which will allow the relay box to be installed in the radiation bunker

Hall B – Magnets

Brian Eng

- All communications went bad on 9/11 to cryo-con units (solenoid had been bad since 7/13)
 - **★** No networking issues
 - **★** Reset communication via EPICS screen

Hall B – MVT

Brian Eng

- Returned low multiplier for mix 1 back to 0.5 (was temporarily lowered to 0)
 - ★ Mix tank pressure is better, but not losing pressure as fast as it should
 - * https://logbooks.jlab.org/entry/4177297 (along with backlinks to other entries)
 - ★ https://logbooks.jlab.org/entry/4177665




We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-13

Hall C - NPS

Mary Ann Antonioli, Peter Bonneau, Aaron Brown, Pablo Campero, Brian Eng, Mindy Leffel, and Marc McMullen

- NPS divider cables
 - **★** Fabricated 10 with Fischer, SMA, and Samtec connectors
 - **★** Modified nine by replacing the SMA portion of the cable with cables that were previously made with a different SMA connector
- Debugging thermal readback LabVIEW program
 - ★ When a sensor is disabled, the averaging and the interlocking are not automatically disabled
 - ★ Instructions have been added to the manual for the user to disable all three items in a specific order (disable interlock, disable averaging, and finally, disable sensor)
 - ★ Working on code to automatically disable all three items; code will be added to the next version of the thermal readback program
- Debugged missing back crystal zone temperatures
 - **★** Keysight extension cables were replaced with spares
- Installed power distribution unit in detector hut; waiting for network switch port assignment
- Installed remote controlled power strip in the hall to support remote reset of the cRIO
- Installed humidity sensor power box; wiring diagram drawn in Visio



- NPS Humidity Sensor Power Supply Box Mary Ann Antonioli
- Attempted to redo the meshing on existing NPS model
 - ★ Found over 2000 overlapping parts that need to be resolved before meshing can be redone
 - **★** Unable to get a SpaceClaim or DesignModeler license to work on problems with the model's geometry

Procedury Proced

Detector Support Group

We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-13

- Ansys Fluent thermal analysis
 - ★ Set up heat source at rear wall of each crystal, using 0.3 W of power and heat flux for each crystal front face of 750 W/m2
 - **★** Set up Shell Conduction options for each crystal wall, which are in contact with the dividers
 - **★** Started steady thermal simulation

Hall D-FCAL 2


Mindy Leffel

- Wrapped five Crytur crystals with 3M foil and Tedlar; 833 completed
- Populated 10 PMT bases; 585 of 1750 completed

Hall D - Magnet

Pablo Campero and Brian Eng

• Tested and calibrated eight PXI ADC modules (setup shown below); all passed



- After ADC calibrations where completed, noticed PXI issue
 - ★ First power cycle the USER1 LED wasn't blinking, which indicates a running startup RT (Real-Time) App
 - **★** Deployed RT App from project and ran as startup (did several reboots as well) USER1 LED worked as expected
 - ★ When verifying via EPICS screens in the counting house that everything was running, saw that no PVs were being updated
 - Found the Shared Variable Engine (SVE) wasn't running; manually starting it allowed PVs to update
 - Performed another reboot and all PVs came online as expected




We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-13

EIC - DIRC

Peter Bonneau, Mindy Leffel, George Jacobs, Tyler Lemon, and Marc McMullen

• Drew Phoebus alarm system flowchart and diagram in Visio



• Cloning Phoebus V 4.6.10 development system onto development computer and adapting Linux and Phoebus core programs for second laptop

EIC - Thermal Test Stand

Pablo Campero, Brian Eng, George Jacobs, and Marc McMullen

- Additional reflector material added
 - **★** Heater drained and element removed
 - **★** Beampipe removed and three additional layers of reflector added for total thickness of 0.078"



★ Test stand re-assembled and re-filled with oil; heater is ready to operate



We choose to do these things "not because they are easy, but because they are hard".

Weekly Report, 2023-09-13

DSG

<u>Peter Bonneau, Aaron Brown, Pablo Campero, Brian Eng, Marc McMullen, and Tyler</u> <u>Lemon</u>

- Verified all channels of a cRIO NI 9264 module (+/-10 V analog output) are still functioning; was thought to be damaged
 - **★** Tested at 1 V, 5 V, 10 V, -10 V, -5 V, -1 V, 0 V
- Installed eight 64-GB memory RAM into EXPCAMPERO computer
- Debugged dsg-halla-1 computer
 - **★** Computer crashed while attempting LabVIEW 19 installation
 - **★** Stopped installation and forced restart; did not boot and windows restore was unsuccessful
 - **★** Took computer to help desk
- Updated all mailing lists on website