

# ECal report

Mark Jones

7/7/2016

# DOE 2015 Review recommendation

- The team should provide to DOE a report on the ECal annealing tests by February 16, 2016. This report should use the beam test data to validate the heat annealing model, and use the model to predict performance under expected operating conditions.
  - **Response:** *Report was sent to DOE in March 2016.*
- The Laboratory is urged to evaluate the ECal project including the technical feasibility of the annealing solution, and ECal project cost and schedule, by summer 2016.
  - Response: Working on report comparing 3 options

# Three options

| Option       | Existing BIGCAL with UV curing | Existing BIGCAL with thermal annealing | BNL SPACAL |
|--------------|--------------------------------|--|------------|
| FOM          | 0.73                           | 1.0                                    | 0.76       |
| $\Delta E/E$ | 10%                            | 5%                                     | 14%        |
| Cost         | \$54k                          | \$126K                                 | \$142.5K   |

Shared cost of updated trigger and HV of \$100K.

- Written report comparing three options. Main consideration is difference in energy resolution and ECal trigger threshold of 90% of elastic max.
- Send out report on July 8<sup>th</sup> to three members of the SBS Annual review committee. Get response in one month.
- Send conclusions to DOE by August 15<sup>th</sup>.

# Summary of technical cost and schedule risks

| <i>"BIGCAL with UV curing"</i>         |               |   |
|--|---------------|---|
| Technical Risk                         | <b>HIGH</b>   | 1) Extrapolation by factor of 13 from GEp3 experience used to estimate rate of radiation damage. 2) Possible long-time constant radiation damage effects not seen in GEp3.  |
| Cost Risk                              | <b>LOW</b>    | The costs are understood.   |
| Schedule Risk                          | <b>LOW</b>    | The tasks are well understood.  |
| <i>"BIGCAL with thermal annealing"</i> |               |   |
| Technical Risk                         | <b>MEDIUM</b> | 1) C200 work to test mechanical design for full scale implementation is ongoing. This risk will be mitigated when C200 test is complete. 2) Possible long-time constant radiation damage effects not addressed by the C16 test. |
| Cost Risk                              | <b>LOW</b>    | The technology is standard.   |
| Schedule Risk                          | <b>MEDIUM</b> | C200 work to test mechanical design for full scale implementation is ongoing and is expected to be done by August 2016. This risk will be mitigated when C200 test is complete.   |
| <i>"BNL SPACAL"</i>                    |               |   |
| Technical Risk                         | <b>LOW</b>    | The SPACAL has been used previously and the modifications are straightforward.  |
| Cost Risk                              | <b>LOW</b>    | Quotes have been received from the vendors for parts and work.  |
| Schedule Risk                          | <b>LOW</b>    | The tasks are well understood.  |

Table 2: Summary of technical, cost and schedule risk

# UV curing option

## Budget and schedule

| Item                  | Subitem                                 | Cost (\$K) |
|-----------------------|---|------------|
| UV curing system      |   |            |
|                       | Osram UV lights                         | 1          |
|                       | Large housing to hold lights            | 25         |
|                       | Labor for UV light fixture installation | 8          |
| Aluminum absorber     |   | 10         |
| New legs for platform |   | 10         |

Table 3: Budget for the UV curing option

| Milestone  | Date      |
|--|-----------|
| Start preparing blocks                                     | Sept 2016 |
| Start preparing optical coupling cookies                   | Oct 2016  |
| Complete wrapping of lead glass and cookies                | Jan 2017  |
| Design UV light fixture and aluminum absorber begins       | Jan 2017  |
| Lead glass installation started                            | Feb 2017  |
| Order parts for light fixture                              | Mar 2017  |
| Lead glass installation completed and cosmic tests started | May 2017  |
| UV light fixture installed                                 | July 2017 |
| ECAL ready to install                                      | Aug 2017  |

Table 4: Schedule for the UV curing option

| Item                               | Group                        | Effort                                |
|------------------------------------|------------------------------|---------------------------------------|
| New legs for platform              | JLab engineers and designers | 1 week engineer and 2 weeks designer  |
| UV light box and aluminum absorber | JLab engineers and designers | 3 weeks engineer and 5 weeks designer |
| Making optical cookies             | One JLab staff               | 8 weeks at 25% time                   |
| Clean and wrapping lead glass      | One JLab staff and postdoc   | 4 months at 50% time                  |
| Installation of lead glass         | One JLab staff and postdoc   | 3 months at 50% time                  |

Table 5: Workforce estimate for the UV curing option. The JLab staff and/or postdoc could be replaced by faculty user and/or university postdoc.

# Thermal annealing option

## Budget and schedule

| Item                          | Subitem                    | Cost (\$K) |
|-------------------------------|----------------------------|------------|
| Oven                          |                            |            |
|                               | Thermalcouples and readout | 2          |
|                               | Foamglass insulation       | 6          |
|                               | Heating elements           | 16         |
|                               | 9-block supermodule parts  | 35         |
| Light guides                  | 1200 ( 600 onhand)         | 12         |
| BigCal Platform Modifications |                            |            |
|                               | New legs                   | 10         |
|                               | New enclosure              | 45         |

Table 6: Budget for the thermal annealing option

| Milestone   | Date       |
|---|------------|
| Conceptual design report for oven complete                | Sept 2016  |
| Order light guide rods                                    | Sept 2016  |
| Order the 9-block module parts                            | Oct 2016   |
| Start gluing light guide rods to blocks                   | Dec 2016   |
| Design of oven enclosure begins                           | Jan 2017   |
| Receive the 9-block module parts                          | Feb 2017   |
| Oven enclosure sent to procurement                        | May 2017   |
| Completed gluing light guide rods to blocks               | Aug 2017   |
| Oven enclosure completed                                  | Aug 2017   |
| Installation of lead glass modules started                | Sept 2017  |
| Lead glass installation complete and cosmic tests started | April 2018 |
| ECAL ready to install                                     | May 2018   |

Table 7: Schedule for the thermal annealing option.

| Item                               | Group                        | Effort                                 |
|------------------------------------|------------------------------|--|
| New legs for platform              | JLab engineers and designers | 1 week engineer and two weeks designer |
| New oven and enclosure             | JLab engineers and designers | 4 weeks engineer and 12 weeks designer |
| Assembly of oven                   | 2 JLab technicians           | 2 weeks                                |
| Gluing light guide rods to blocks  | 1 JLab staff and 1 postdoc   | 8 months at 50%                        |
| Installation of lead glass modules | 1 JLab staff and 1 postdoc   | 7 months at 50%                        |

Table 8: Workforce estimate for the thermal annealing option. The JLab staff and/or postdoc could be replaced by faculty user and/or university postdoc.

# BNL SPACAL option

## Budget and schedule

| Item                          | Subitem                                     | Cost (\$K) |
|-------------------------------|---|------------|
| BNL SPACAL modules            |   |            |
|                               | Shipping from BNL                           | 5          |
|                               | Cutting and polishing (quote from Vision)   | 6          |
| Light guides                  |   |            |
|                               | Material + machined and mechanical polished | 83         |
|                               | Holder                                      | 2.5        |
|                               | Optical glue                                | 1          |
| BigCal Platform Modifications |   |            |
|                               | New legs                                    | 10         |
|                               | New enclosure                               | 35         |

Table 9: Budget for the SPACAL option

| Milestone   | Date       |
|---|------------|
| Shipment of blocks from BNL to vendor                 | Sept 2016  |
| Order light guides from vendor                        | Sept 2016  |
| Order holders   | Oct 2016   |
| Start design of new enclosure and legs                | Jan 2017   |
| Vendor completes cutting and polishing blocks         | Jan 2017   |
| Holders completed                                     | Feb 2017   |
| Machining of light guides complete                    | April 2017 |
| Begin assembly of light guides on modules             | May 2017   |
| New enclosure and legs sent to procurement            | Mar 2017   |
| Complete assembly of light guides on modules          | Sept 2017  |
| New enclosure and legs completed                      | Sept 2017  |
| Installation of SPACAL started                        | Oct 2017   |
| SPACAL installation complete and cosmic tests started | Mar 2018   |
| ECAL ready to install                                 | Apr 2018   |

Table 10: Schedule for the SPACAL option.

| Item                                | Group                        | Effort                                 |
|-------------------------------------|------------------------------|--|
| New legs for platform               | JLab engineers and designers | 1 week engineer and two weeks designer |
| New enclosure                       | JLab engineers and designers | 3 weeks engineer and 5 weeks designer  |
| Assembly of light guides on modules | 1 JLab staff and 1 postdoc   | 4 months at 50%                        |
| Assembly of new enclosure           | 2 JLab technicians           | 1 week                                 |
| Installation of modules             | 1 JLab staff and 1 postdoc   | 5 months at 50%                        |

Table 11: Workforce estimate for the SPACAL option. The JLab staff and/or postdoc could be replaced by faculty user and/or university postdoc.

# Shared costs for trigger and HV

| Item                                      | Subitem                      | Cost (\$K) |
|---|------------------------------|------------|
| Modified PMT bases<br>and patch panels    |                              |            |
|   | 2400 Connectors              | 17         |
|   | Patch Panels                 | 5          |
| Trigger electronics                       |                              |            |
|   | 31 4-channel linear<br>FI/FO | 40         |
|   | 800 LEMO cables              | 24         |
| Replacement HV cables<br>and patch panels |                              |            |
|   | 40 patch panels              | 15         |

Table 13: Cost for the trigger and HV update.

| Item                                  | Group           | Effort  |
|---------------------------------------|-----------------|---------|
| PMT modified bases<br>and patch panel | JLab technician | 8 weeks |
| Replacement patch<br>panels           | JLab technician | 6 weeks |

Table 14: Workforce estimate for the updated trigger.